



中国能建沙特凯西姆 II 燃机项目联营体项目部
CEEC EPC JV OF QASSIM 2 PROJECT-KSA

修改码：0

总包项目支付申请单

支付单号：XNZSAF00562-ZF-C-0421

项目名称 中国能建沙特凯西姆 II 燃机项目 项目编号 XNZSAF00562

合同类别	施工	合同编号	SAQ2-GCHT-024-016
合同名称	全厂消防EPC分包工程		
收款单位	单位名称：	MX Fire Solutions Saudi Arabia Co. Ltd.	
	账户名称：	MX Fire Solutions Saudi Arabia Co. Ltd.	
	开户银行：	BANQUE SAUDI FRANSI	
	银行账号：	SA5655000000050821900155	
合同总额(元)	84,613,573.00	已支付(元)	69,594,700.96
申请支付金额	944,789.96	币种	SAR
项目累计垫支金额	0.00	预提税率	
预提税金额(原币)	0.00	不含预提税支付金额(原币)	0
是否确认收回	否	预计回收时间	
垫支原因			
根据合同条款约定，已提交进度款结算支撑材料，完成产值含税 1,180,987.45SAR，实付款金额为944,789.96 SAR.			
施工经理(签署)：周炜 日期：2026-06-10			
同意			
发起部门岗位经理(签署)：宗纪州 日期：2026-06-14			
同意			
发起部门分管领导(签署)：王振杰 日期：2026-06-15			
已审核资金计划符合支付标准。发票已通过ZATCA Services E-Invoice Validation 查验，可以抵扣。并收到报审表及发票，金额分别为 944,789.96 SAR 944,789.96 SAR ，同意支付 944,789.96 SAR。			
财务专责(签署)：曹阳 日期：2026-06-20			
同意			
财务经理(签署)：王勋 日期：2026-06-20			

项目副经理(联营体成员方)(签署):		日期:	
同意			
项目经理(签署):		彭其润	日期: 2026-06-20
分公司负责人(签署):		日期:	
☒ 已审核资金计划符合支付标准。发票已通过ZATCA Services E-Invoice Validation 查验, 可以抵扣。并收到报审表及发票, 金额分别为 QAR 780 06 SAR QAR 780 06 SAR 同意支付		同意	
财务人员(签署):		曹阳	日期: 2026-06-20
		财务部负责人 郑敏 日期: 2026-06-22	
公司主管领导(签署):		日期:	总会计师(签署): 日期:
总经理(签署):		日期:	董事长(签署): 日期:

فاتورة ضريبة Tax Invoice



Customer address

China Energy International Group
Company Limited
King Fahad Branch
7421
3143 Al Olaya Dist.
SA 12212 RIYADH
RIYADH

عنوان العميل

شركة تشاينا انبرجي انترناشيونال جروب كومباني
ليمتد
الملك فهد الفرعي
7421
حي العليا 3143
SA 12212 الرياض
الرياض

Invoice no	CL-840-26-0070	رقم الفاتورة	Date of Supply	2026-06-09	تاريخ التوريد
Issue date	2026-06-09	تاريخ الإصدار	Customer no	China Energy International Group Company Limited	رقم العميل
Our order no	840252022204002	رقم طلبنا	Customer VAT Number	311502140100003	رقم ضريبة القيمة المضافة
			CR Number	1010845571	رقم السجل التجاري
			Due date	2026-07-09	تاريخ الاستحقاق

رقم No	رقم السلعة Article no	وصف Description	كمية Quantity	وحدة Unit	سعر الوحدة Unit price	المبلغ غير شامل ضريبة القيمة المضافة Amount excl. VAT	إجمالي مبلغ ضريبة القيمة المضافة VAT	إجمالي المبلغ شامل ضريبة القيمة المضافة Amount incl. VAT
1	01	آخر دفعة من المواد عند تسليم البضائع Last batch of materials upon delivery of goods	1.00	ITEM	821,556.49 SAR	821,556.49 SAR	123,233.47 SAR 15.00 %	944,789.96 SAR

Sum of line net amounts
Total excl VAT
Total VAT amount
Total incl VAT
Amount to pay

821,556.49 SAR
821,556.49 SAR
123,233.47 SAR
944,789.96 SAR
944,789.96 SAR

مجموع صافي المبالغ
إجمالي المبلغ غير شامل ضريبة القيمة المضافة
إجمالي مبلغ ضريبة القيمة المضافة
الإجمالي شاملاً ضريبة القيمة المضافة
مبلغ الدفع

ملخص ضريبة القيمة المضافة

VAT summary

رمز ضريبة القيمة المضافة VAT code	سبب الإعفاء من ضريبة القيمة المضافة VAT exemption	معدل ضريبة القيمة المضافة VAT rate	المبلغ الخاضع لضريبة القيمة المضافة Taxable amount	المبلغ الصافي Net amount	مبلغ ضريبة القيمة المضافة VAT amount
S		15.00	821,556.49 SAR	821,556.49 SAR	123,233.47 SAR

VAT number	300569071200003	رقم ضريبة القيمة المضافة	MX FIRE SOLUTIONS SAUDI ARABIA	شركة ام اكس لحلول الحريق العربية السعودية
CR Number	1010306476	رقم السجل التجاري	COMPANY LIMITED	المحدودة
IBAN	SA5655000000050821900155 (SAR)	IBAN	Abdullah Bin Salamah	MX FIRE SOLUTIONS SAUDI ARABIA
Swift	BSFRSAR1XXX	سويفت	1092	COMPANY LIMITED LIMITED
			Olaya District	شارع عبدالله بن سلمة، شارع الحرف
			SA 12221 Riyadh	1092
			Riyadh	SA 12221 الرياض
				الرياض

Fire Fighting EPC Package

2026-5-21

No.:SAQ2-GCHT-2024-016-ZF001


Contractor 承包方 (银行账户名称):		MX Fire Solutions Saudi Arabia Co. Ltd.		Bank 银行:		Banque Saudi Fransi	
Contract Name 合同名称:		Fire Fighting EPC Package		Bank account 银行账号:		SA565500000050821900155	
Contract No. 合同编号:		SAQ2-GCHT-2024-016		Contract Value 合同金额		SAR 43,930,000	
Item 项目名称		To Previous Period (SAR) 上期累计		This Period (SAR) 本期金额		To Date (SAR) 本月累计	
I. Advance Payment 工程预付款 (含税)		8,763,000.00		19.95%		8,763,000.00	
II. Progress Payment 完成产值 (不含税)		30,578,820.89		80.05%		31,605,766.50	
III. Deducted Items 扣款明细							
1. Workers' salary payment 人工代付							
2. Material requisition 材料领用							
3. Mechanical equipment rental 机械租赁							
4. Performance Evaluation and Rewards/Penalties 考核奖惩							
5. Others 其他							
IV. Settlement Output Value 结算产值 (含税)		35,165,644.03		80.05%		36,346,631.48	
1. Quality guarantee 质量保证金							
2. Workers salary security 工薪保证金							
3. Progress security 结算保留金							
4. Payment deduction 预付款扣回 20%		7,171,952.97		16.33%		7,408,150.46	
VII. Net Payment 实付款		36,756,691.06		83.67%		37,701,481.02	
The Subcontractor Representative 承包方代表:							



Notification: 编制说明:		本期完成产值 SAR 1,026,945.61 , 合同额的 2.69%	
Reviewed by 审核人:		Date of Operate 日期:	
Dept 会签部门		Advice 会签意见	
Construction Department 工程管理部		Signer 会签人	
QA/QC Department 质量管理部		Time 会签时间	
HSE Department 安健环部			
Planning Contract Department 计划合同部			
Deputy Project Director -Construction 副经理-分管施工			
Deputy Project Director -Business 副经理-分管商务			
Project Manager 项目经理			

S.N. 序号	Items 项目名称	Proportion of Payment 进度比例	Amount 金额	Deduction of Advance Payment 预付款扣减	Actual Payment 付款金额	Monthly Completion Percentage 本月完成比例	Monthly Output Value Completed 本月完成产值	Cumulative Completion Percentage (Including This Month) 累计完成比例 (含 本月)	Cumulative Output Value Completed (Including This Month) 累计完成产值 (含本 月)	The Condition of Payment 付款条件	Remark 备注
一	Advance payment 预付款	20%	7,620,000.00							1. advance payment: The contract shall provide advance payment, which shall be 20% of the total contract price, and shall be paid within 30 days after the signing of the contract; and after Party A receives the advance payment guarantee and VAT invoice of the same amount as Party B (please see the Attachment 3 Form of Advance Payment Receipt). 预付款: 合同总价的20%, 应在合同签订后30日内由甲方收到乙方开具的等额预付款收据(详见附件3预付款收据格式)和等额增值税专用发票。 2. For each advance payment based on the payment schedule, pre-paid 20% (twenty percent) will be deducted as the payment of the said Advance Payment, the Advance Payment Guarantee will be refunded accordingly every three months. 对于基于付款计划预付款的支付, 将按照比例扣除20% (百分之二十) 作为上述预付款的支付, 预付款收据每三个月相应递减。	
二	The Condition of the Payment 付款条件										
1	Engineer 设计		500,000.00	100,000.00	400,000.00						
1.1	Detail design for construction 施工图设计	60%	300,000.00	60,000.00	240,000.00			100.00%	300,000.00	1. Submission of Detail design for construction and approval by both the contractor and the owner. 提交施工图设计, 并经承包商和业主批准。 2. The payment shall be 60% of the engineer unit price, and paid in proportion to 80% of the progress settlement amount confirmed by Party A (deducted 20% Advance Payment); 付款应为设计单位价格的60%, 按甲方确认的进度结算金额的80%进行支付 (扣除20%预付款); 3. Party A shall pay the payable money to Party B within 30 (30) days upon receipt of such payment VAT invoice. 承包商收到分包商付款金额等值的增值税发票后三十 (30) 天内按应付款进行支付。	
1.2	As-built design completion 竣工图纸完成	25%	125,000.00	25,000.00	100,000.00			100.00%	125,000.00	1. Completion of the As-built design and approval by both the contractor and the owner. 完成竣工图纸设计, 并经承包商和业主批准。 2. The payment shall be 20% of the engineer unit price, and paid in proportion to 80% of the progress settlement amount confirmed by Party A (deducted 20% of the Advance Payment); 付款应为设计单位价格的20%, 按甲方确认的进度结算金额的80%进行支付 (扣除20%预付款); 3. Party A shall pay the payable money to Party B within 30 (30) days upon receipt of such payment VAT invoice. 承包商收到分包商付款金额等值的增值税发票后三十 (30) 天内按应付款进行支付。	
1.3	As-built design hand over 竣工图纸移交	15%	75,000.00	15,000.00	60,000.00			33.33%	25,000.00	1. As-built design hand over to the contractor. 竣工图纸移交承包商。 2. The payment shall be 15% of the engineer unit price, and paid in proportion to 80% of the progress settlement amount confirmed by Party A (deducted 20% of the Advance Payment); 付款应为设计单位价格的15%, 按甲方确认的进度结算金额的80%进行支付 (扣除20%预付款); 3. Party A shall pay the payable money to Party B within 30 (30) days upon receipt of such payment VAT invoice. 承包商收到分包商付款金额等值的增值税发票后三十 (30) 天内按应付款进行支付。	
2	Procurement 采购		20,538,912.41	4,107,782.48	16,431,129.93						
2.1	Purchase order(in proportion) PO款(按进度比例)	10%	2,053,891.24	410,778.25	1,643,112.99			100.00%	2,053,891.24	1. Submit the documents required for PO.提交PO单据所需的文件。 2. The payment shall be 10% of the total of purchase order supply of goods, and paid in proportion to 80% of the progress settlement amount confirmed by Party A (deducted 20% Advance Payment); 付款应为按比例供应货物 (或DDP) 总额的10%, 按甲方确认的进度结算金额的80%进行支付 (扣除20%预付款); 3. Party A shall pay the payable money to Party B within 30 (30) days upon receipt of such payment VAT invoice. 承包商收到分包商付款金额等值的增值税发票后三十 (30) 天内按应付款进行支付。	
2.2	Payment after delivery(in proportion) 发货款(按进度比例)	50%	10,269,456.21	2,053,891.24	8,215,564.97			100.00%	10,269,456.21	1. Submit the documents required for shipping documents.提交运输单据所需的文件。 2. The payment shall be 50% of the total of purchase order supply of goods (or DDP supply of goods), and paid in proportion to 80% of the progress settlement amount confirmed by Party A (deducted 20% Advance Payment); 付款应为按比例供应货物 (或DDP) 总额的50%, 按甲方确认的进度结算金额的80%进行支付 (扣除20%预付款); 3. Party A shall pay the payable money to Party B within 30 (30) days upon receipt of such payment VAT invoice. 承包商收到分包商付款金额等值的增值税发票后三十 (30) 天内按应付款进行支付。	

S.N. 序号	Items 项目名称	Proportion of Payment 进度比例	Amount 金额	Deduction of Advance Payment 预付款扣减	Actual Payment 付款金额	Monthly Completion Percentage 本月完成比例	Monthly Output Value Completed 本月完成产值	Cumulative Completion Percentage (including This Month) 累计完成比例 (含 本月)	Cumulative Output Value Completed (including This Month) 累计完成产值 (含本 月)	The Condition of Payment 付款条件	Remark 备注
2.3	Payment upon delivery of goods(in proportion) 到货款(按进度比例)	25%	5,134,728.10	1,026,945.62	4,107,782.48			100.00%	5,134,728.10	1. Submit the documents required for shipping documents of arrival to the site.提交到货单据所需的 现场签收文件 2. The payment shall be 25% of the total of pro rata supply of goods(or DDP supply of goods), and paid in proportion to 80% of the progress settlement amount confirmed by Party A(deducted 20% Advance Payment); 付款应为按比例供应货物 (或DDP) 总额的25%, 按甲方确认的进度核算金额的 80%进行支 付 (扣除20%预付款) 3. Party A shall pay the payable money to Party B within 30 (30) days upon receipt of such payment VAT invoice 承包商收到分包商付款金额等值的增值税票后三十 (30) 天内按应付款进行支付	
2.4	last batch of materials upon delivery of goods 最后一批材料到货款	10%	2,053,891.24	410,778.25	1,643,112.99	50.00%	1,026,945.61	100.00%	2,053,891.23	1. Submit the documents required for shipping documents of arrival to the site(last batch of materials) 提交到货单据(最后一批材料)所需的文件 2. The payment shall be 10% of the total of pro rata supply of goods(or DDP supply of goods), and paid in proportion to 80% of the progress settlement amount confirmed by Party A(deducted 20% Advance Payment); 付款应为按比例供应货物 (或DDP) 总额的10%, 按甲方确认的进度核算金额的 80%进行支 付 (扣除20%预付款) 3. Party A shall pay the payable money to Party B within 30 (30) days upon receipt of such payment VAT invoice 承包商收到分包商付款金额等值的增值税票后三十 (30) 天内按应付款进行支付 4.最后一批材料到货后, 以整个采购单价最大支付为基数按进度比例。	
2.5	Warranty 质保金	5%	1,026,945.62	205,389.12	821,556.50					1.The project quality guarantee fee is 5% of the completion settlement price. The whole project between Contractor and the owner has been completed and accepted for 2 years and meeting the Final acceptance certificate from the owner, Subcontractor shall submit the request letter to Contractor. If there is no quality problem belonging to Subcontractor's responsibility, Contractor shall pay the money to Subcontractor after deducting the advance paid by Contractor (without interest). 本工程质保金为竣工结算价的 5%。承包人与业主的整体工程竣工验收合格 2年后且从业主处 取得最终验收证书后, 分包商向承包商提交付款函, 承包商审核若无属于分包商责任的质 量问题并扣除承包商费用后付清 (不计息)。 2.Contractors shall pay the payable money to Subcontractor within 30 (30) days upon receipt of such payment VAT invoice 承包商收到分包商付款金额等值的增值税票后三十 (30) 天内按应付款进行支付;	
3	Construction 施工		17,061,097.59	3,412,217.52	13,648,870.07						
3.1	The progress payment(in proportion) 工程进度款 (按进度比例)	80%	13,648,870.07	2,729,774.01	10,919,096.06			90.00%	12,283,983.06	1. The progress payment shall be 80% of the construction contract price and paid in proportion to80% of the progress settlement amount confirmed by Party A(deducted20% Advance Payment); 付款应为施工进度款的 80%, 按甲方确认的进度核算金额的 80%进行支付 (扣除20%预付 款); 2. Party A shall pay the payable money to Party B within 30 (30) days upon receipt of such payment VAT invoice 承包商收到分包商付款金额等值的增值税票后三十 (30) 天内按应付款进行支付	
3.2	The hand over payment 移交款	15%	2,559,163.14	511,832.63	2,047,330.51					1. The progress payment shall be 15% of the construction contract price and paid in proportion to 10% of the progress settlement amount confirmed by Party A (deducted20% Advance Payment); 付款应为施工进度款的 15%, 按甲方确认的进度核算金额的 80%进行支付 (扣除20%预付 款); 2. Party A shall pay the payable money to Party B within 30 (30) days upon receipt of such payment VAT invoice 承包商收到分包商付款金额等值的增值税票后三十 (30) 天内按应付款进行支付	
3.3	Warranty 质保金	5%	853,054.38	170,610.88	682,443.50					As per the Article 2.5 above 同上2.5条款	
4	Project Construction Milestone Incentive Scheme 项目施工节点激励方案		100,000.00								
4.1	集控楼消防施工-消防预留	50%	50,000.00								
4.2	地下埋管消防管道安装-全厂地下 消防管道水压试验完成	50%	50,000.00								

S.N. 序号	Items 项目名称	Proportion of Payment 进度比例	Amount 金额	Deduction of Advance Payment 预付款扣减	Actual Payment 付款金额	Monthly Completion Percentage 本月完成比例	Monthly Output Value Completed 本月完成产值	Cumulative Completion Percentage (Including This Month) 累计完成比例 (含 本月)	Cumulative Output Value Completed (Including This Month) 累计完成产值 (含本 月)	The Condition of Payment 付款条件	Remark 备注
5	Penalties 罚款								-36,600.00		
5.1	Penalties 罚款								-36,600.00	1. CHFC-GC-Penalty-022: 1,000 SAR 2. CEEG-QC-Penalty-029: 500 SAR 3. CEEG-QC-Penalty-036: 100 SAR 4. CEEG-QC-Penalty-048: 8,000 SAR 5. W QAZ-CEEIC-CM-PLIN-029: 5,000 SAR 6. HSE-153: 1,000 SAR 7. CEEG-QC-Penalty-071: 1,000 SAR 8. HSE-265: 5,000 SAR 9. CEEIC-AL-Penalty-079: 1,000 SAR 10. CHFC-QC-Penalty-068: 500 SAR 11. CHFC-QC-Penalty-090: 10,000 SAR 12. HSE-278: 1,000 SAR 13. CEEG-QC-Penalty-099: 500 SAR 14. CHFC-QC-Penalty-038: 2,000 SAR	
6	Administrative Expenses 行政费用		-590,115.61						-590,115.61		
6.1	宿舍租金 Dormitory and Office Rent	14%	-81,000.00					100.00%	-81,000.00		A cumulative amount of SAR 590,115.61 has been withheld for administrative expenses. Please note that this is a preliminary figure currently being verified. The final deduction will be based on the actual finalized settlement data. 行政费用累计预扣金额为 SAR 590,115.61，由于实际行政费用尚在核实阶段，待核实完成后，最终扣除金额将以实际结算数据为准。
6.2	水费 Water Charges	26%	-150,895.36					100.00%	-150,895.36		
6.3	电费 Electricity Charges	17%	-103,200.00					100.00%	-103,200.00		
6.4	办公室网络服务 Office Internet Service	9%	-56,040.00					100.00%	-56,040.00		
6.5	EPC 餐厅供应 EPC Canteen Catering	15%	-87,935.00					100.00%	-87,935.00		
6.6	固废处理费 Solid Waste Disposal Fee	19%	-111,045.25					100.00%	-111,045.25		
7	PPE Expenses 安全用品费用	100%	-13,467.73					100%	-13,467.73		
Payment This Month (SAR excluding 15% VAT) 本月产值 (含本月，抄币，不含税)			1,026,945.61								
Aggregate Payment (SAR excluding 15% VAT) 累计产值 (含本月，抄币，不含税)			32,209,349.84								
Aggregate Payment (SAR excluding 15% VAT, deducting Administrative Expenses and PPE Expenses) 累计产值 (含本月，抄币，不含税，扣除行政费用及安全用品费用)			31,605,766.50								
Total Contract Amount (SAR excluding 15% VAT) 合同总金额 (抄币，不含税)			38,200,000.00	7,620,000.00	30,480,000.00						
Aggregate Payment Percentage (SAR excluding 15% VAT) 累计完成比例 (含本月，百分比，不含税)			82.74%								
Contractor Representative: 承包方代表:		Construction Department: 工程管理部 (专业组) 审核:		QA/QC Department: 质量管理部 (专业组) 审核:		HSE Department: 安全管理部 (专业组) 审核:		Planning & Contract Department: 计划合同部审核:			
											

فاتورة ضريبة
Tax Invoice



عنوان العميل				Customer address	
شركة تشاينا انبرجي انترناشيونال جروب كومباني ليمتد الملك فهد الفرعي 7421 حي العليا 3143 SA 12212 RYADH الرياض				China Energy International Group Company Limited King Fahad Branch 7421 3143 Al Olaya Dist. SA 12212 RYADH RIYADH	
تاريخ التوريد	2026-06-09	رقم الفاتورة	CL-840-26-0070	Date of Supply	2026-06-09
رقم العميل	رقم العميل	تاريخ الإصدار	2026-06-09	Customer no	China Energy International Group Company Limited
رقم ضريبة القيمة المضافة	311502140100003	رقم طلبنا	840252022204002	Customer VAT Number	311502140100003
رقم السجل التجاري	1010845571			CR Number	1010845571
تاريخ الاستحقاق	2026-07-09			Due date	2026-07-09

رقم No	رقم السلعة Article no	وصف Description	كمية Quantity	وحدة Unit	سعر الوحدة Unit price	المبلغ غير شامل ضريبة القيمة المضافة Amount excl. VAT	إجمالي مبلغ ضريبة القيمة المضافة VAT	إجمالي المبلغ شامل ضريبة القيمة المضافة Amount incl. VAT
1	01	آخر دفعة من المواد عند تسليم البضائع Last batch of materials upon delivery of goods	1.00	ITEM	821,556.49 SAR	821,556.49 SAR	123,233.47 SAR 15.00 %	944,789.96 SAR

Sum of line net amounts	821,556.49 SAR	مجموع صافي المبالغ
Total excl VAT	821,556.49 SAR	إجمالي المبلغ غير شامل ضريبة القيمة المضافة
Total VAT amount	123,233.47 SAR	إجمالي مبلغ ضريبة القيمة المضافة
Total incl VAT	944,789.96 SAR	الإجمالي شاملاً ضريبة القيمة المضافة
Amount to pay	944,789.96 SAR	مبلغ الدفع

ملخص ضريبة القيمة المضافة

VAT summary

رمز ضريبة القيمة المضافة VAT code	سبب الإعفاء من ضريبة القيمة المضافة VAT exemption	معدل ضريبة القيمة المضافة VAT rate	المبلغ الخاضع لضريبة القيمة المضافة Taxable amount	المبلغ الصافي Net amount	مبلغ ضريبة القيمة المضافة VAT amount
S		15.00	821,556.49 SAR	821,556.49 SAR	123,233.47 SAR

VAT number	300569071200003	رقم ضريبة القيمة المضافة	MX FIRE SOLUTIONS SAUDI ARABIA	شركة ام اكس لحلول الحريق العربية السعودية
CR Number	1010306476	رقم السجل التجاري	COMPANY LIMITED	المحدودة
IBAN	SA5655000000050821900155 (SAR)	IBAN	Abdullah Bin Salamah	MX FIRE SOLUTIONS SAUDI ARABIA
Swift	BSFRSAR1XXX	سويفت	1092 Olaya District SA 12221 Riyadh Riyadh	COMPANY LIMITED LIMITED شارع عبدالله بن سلمة, شارع الحرف 1092 SA 12221 الرياض الرياض

工资支付完成承诺书
Wage Payment Completion Undertaking

我司已对所有工人的工资支付记录进行了仔细核对，确认截止 2026 年 3 月(含 2026 年 3 月)，每一位员工的工资均已支付到位，并未发现任何未支付工资或欠薪及克扣情况，未有工人投诉欠薪或克扣工资，所有支付记录均保存完好。如实际情况与之不符，我司愿按照中能建国际建设集团有限公司沙特阿拉伯分公司的有关处罚规定，承担相应责任。

Our company has carefully reviewed and verified the wage payment records of all workers. We hereby confirm that, up to and including March 2026, all wages due to every employee have been paid in full, and no cases of unpaid wages, wage arrears, or unauthorized deductions have been identified. Furthermore, no complaints have been received from any worker regarding unpaid wages or wage deductions. All payroll records and supporting payment documents have been properly maintained and retained. Should any of the above statements be found inconsistent with the actual situation, our company shall be willing to bear the corresponding responsibilities and accept any penalties in accordance with the relevant regulations of China Energy Engineering Group International Engineering Co., Ltd. Saudi Arabia Branch.

MX Fire Solutions Saudi Arabia Co. Ltd.

日期:

Date:

签字:

Signature:



S/N	Name	Iqama No	Position	Company
1	Ammir Manzoor	2610943074	Electrician	Glory Cont.
2	Babul Akter	2599732316	LABOR	Glory Cont.
3	Harun Or Roshid	2567377128	LABOR	Glory Cont.
4	Lipu	2605894563	Pipe Fitter	Glory Cont.
5	Md Alamin	2610401248	LABOR	Glory Cont.
6	Noshad Khan	2612687125	Lite Foreman	Glory Cont.
7	Waheed Khan	2547188306	Electrician	Glory Cont.
8	NABEEL AHMED MUHAMMAD ARIF	2557994189	Electrician	Glory Cont.
9	SAHHAD AHMED MUHAMMAD ASHIQ	2616078503	Pipe Fitter	Glory Cont.
10	FAIZAN JAMEEL MUHAMMAD JAMEEL	2610274223	Electrician	Glory Cont.
11	ARMAN ALI MUHAMMAD YOUSAF	2616240103	LABOR	Glory Cont.
12	MAHIM HASAN	2579676749	Electrician	Glory Cont.
13	HABIB SARDER	2578967040	Electrician	Glory Cont.
14	AZIMUL HAQUE MISHU	A20802670	Electrician	Glory Cont.
15	ALI RAZA	2560317303	HDPE PLUMBER	Glory Cont.
16	MD YOUSUF SIKDER	2621232269	LABOR	Glory Cont.
17	NEYAMOTH ULLAH	2599250210	LABOR	Glory Cont.
18	JULSHAS FOKIR	2568387837	LABOR	Glory Cont.
19	MD RIAD HOSSEN	2561508918	Electrician	Glory Cont.
20	MD SAKIB SHEAK	2566007700	Electrician	Glory Cont.
21	NURUL HOQUE	2627751148	LABOR	Glory Cont.
22	AZIZ ULLAH MUHAMMAD	2590725020	LABOR	Glory Cont.
23	MD MUNNA BISWAS	2629747399	LABOR	Glory Cont.
24	MD MAHAMDUR RAHAMAN	2630111660	LABOR	Glory Cont.
25	MD RAKIB MOLLA	2518104944	LABOR	Glory Cont.
26	MUHAMMAD SIKANDAR HAYAT	2614969323	Manlift Operator	Glory Cont.
27	Kazi Md Mukhlesur	2504748738	Rigger 3	Bold Green
28	Md Nabir Hossain	2576646695	Plumber	Bold Green
29	Raihan Ukil	2571455340	Plumber	Bold Green
30	Monir Hossain	2538862331	Plumber	Bold Green
31	Kazi Mehedi Hasan	2622438394	Plumber	Bold Green
32	Md Mithon	2593394386	Plumber	Bold Green
33	Mohammad Soheli	2591875154	Electrician	Bold Green
34	Md Saiful Islam	2436829879	Electrician	Bold Green
35	Mohammad Jalal	2573567530	Electrician	Bold Green
36	Md Shakil Hossain	2492955030	Electrician	Bold Green
37	Kawsar Alam	2598328140	Electrician	Bold Green
38	Md Hasibul Islam	2592527689	Electrician	Bold Green
39	Fozlor Rahman Rayad	2594857167	Electrician	Bold Green
40	Al Ohazed	2563978762	Electrician	Bold Green
41	Ahsanuzzaman Abdul Khalek	2566284465	Electrician	Bold Green
42	Farhan Khan	2568291716	Electrician	Bold Green
43	Md Hashem Molla	2570224937	Electrician	Bold Green
44	Md Shaown Ali	2606090773	Electrician	Bold Green
45	MD Ahsan Ullah	2515842785	Electrician	Bold Green

219

S/N	Name	Iqama No	Position	Company
46	Shaporan Bahauddin	2612977294	Electrician	Bold Green
47	Al Amin	2603654472	Electrician	Bold Green
48	Md Robel Hasan	2510786979	Electrician	Bold Green
49	Md Helal Mia	2578598597	Electrician	Bold Green
50	Muhammad Atique Safdar Ali	2570040358	Electrician	Bold Green
51	Abdul Rehman Nasir	2556790224	Electrician	Bold Green
52	Muhammad Majid Ali	2609096934	Electrician	Bold Green
53	Md Masum Md Motaleb	2520685104	Pipe Fitter	Bold Green
54	Junaid Chowdhury	2613428776	Pipe Fitter	Bold Green
55	Syed Zain Jaffar	2524770142	Pipe Fitter	Bold Green
56	Mohammad Sahab Uddin	2612683181	Pipe Fitter	Bold Green
57	Md Jahangir	2520779006	Pipe Fitter	Bold Green
58	Seraj Miah	2587190394	Pipe Fitter	Bold Green
59	Mamun Late Sirajul Islam	2251716367	Pipe Fitter	Bold Green
60	Mohammad Ibrahim	2570086195	Pipe Fitter	Bold Green
61	Md Tarek	2539149050	Pipe Fitter	Bold Green
62	Abu Bakar Siddique	2596483848	Pipe Fitter	Bold Green
63	Mohammad Sihab Uddin	2538498284	Pipe Fitter	Bold Green
64	Syed Md. Farid Uddin	2504232238	Pipe Fitter	Bold Green
65	Ali Hassan Tauqir Hussain	2625395575	Pipe Fitter	Bold Green
66	Sohel Hossain	2580101240	Pipe Fitter	Bold Green
67	Uzzal Mia	2537968089	Pipe Fitter	Bold Green
68	Ripon Hossen	2617411265	Labor	Bold Green
69	Md AnisurRahman	2584183871	Scaffolder	Bold Green
70	Mohammad Babar	2571213558	Scaffolder	Bold Green
71	Md Bashir Uddin	2492514449	Scaffolder	Bold Green
72	Abdul Momin	2604936563	Labor	Bold Green
73	Syed Muhammad Raza Shah	2613820832	Labor	Bold Green
74	Yousuf Mojumdar	2624509630	Labor	Bold Green
75	Md Fokrul Islam	2614798029	Labor	Bold Green
76	Rayhan Hossain	2622875520	Labor	Bold Green
77	Abu Tayab Rasal	2593371095	Labor	Bold Green
78	Dulal Safiqur Rahman	2623666761	Labor	Bold Green
79	Syed Zain Jaffar	2524770142	Rigger 3	Bold Green
80	Arman Hossen	2597937636	Labor	Bold Green
81	Zosim Uddin	2431698022	Labor	Bold Green
82	MUHAMMAD BASHIR	2530337241	LABOR	Saqar Al bahrain
83	AQIB ALI	2595838505	LABOR	Saqar Al bahrain
84	TARIQ KHAN	2611096989	LABOR	Saqar Al bahrain
85	KASHIF MEHMOOD	2553969892	LABOR	Saqar Al bahrain
86	MUHAMMAD JAHANGIR	2610247203	PIPE FITTER	Saqar Al bahrain
87	MUHAMMAD NADEEM	2614723126	PIPE FITTER	Saqar Al bahrain
88	HAMMAD UL HASSAN	2604805388	ELECTRICIAN	Saqar Al bahrain
89	RAZ MUHAMMAD	2595835139	LABOR	Saqar Al bahrain

S/N	Name	Iqama No	Position	Company
90	MATI UR REHMAN	2611552486	ELECTRICIAN	Saqar Al bahrain
91	BAITULLAH KHAN	2600231522	LABOR	Saqar Al bahrain
92	MUHAMMAD IMRAN	2538439304	ELECTRICIAN	Saqar Al bahrain
93	Umar Farooq Muhammad Ifrahim	2538760949	LABOR	Saqar Al bahrain
94	Kashif Khan Abdullah	2623792658	LABOR	Saqar Al bahrain
95	Malik Hazoor Bakhsh M Yaqeen	2476784778	LABOR	Saqar Al bahrain
96	Majid Khan	2576442350	LABOR	Saqar Al bahrain
97	Salman Muzafar Khan	2601754068	LABOR	Saqar Al bahrain
98	Jalal Uddin Sher Muhammad	2623425333	LABOR	Saqar Al bahrain
99	Qarib Ullah Hussain Khan	2552846202	LABOR	Saqar Al bahrain
100	Muhammad Saeed	2520808722	Forman	Saqar Al bahrain
101	Muhammad Afsar Khan	2523448518	Main Lift Operator	Saqar Al bahrain
102	Muhammad Usman Raza Azam	2491476186	Light Forman	Saqar Al bahrain
103	Amir Sohail Abdul Wahab	2602732550	PIPE FITTER	Saqar Al bahrain
104	Kamil Butt Muhammad Naeem Butt	2611557618	ELECTRICIAN	Saqar Al bahrain
105	Hamza Noor Noor Fasel	2617132259	LABOR	Saqar Al bahrain
106	Chand Chand Hussain	2409766926	LABOR	Saqar Al bahrain
107	Naveed Ullah Bacha Khan	2629488673	LABOR	Saqar Al bahrain
108	Inam Ullah Zarawar Khan	2603168705	LABOR	Saqar Al bahrain
109	Anwar Ullah Jafar Khan	2612192068	LABOR	Saqar Al bahrain
110	Syed Lal Hussain Shah	2627479831	Rigger 3	Saqar Al bahrain
111	MD HUSEN MIA	2626557538	HELPER	WALEED EID MOHAMMED Company
112	MD ROHMAT ULLA	2626556092	HELPER	WALEED EID MOHAMMED Company
113	MD ALAM MIA	2626556662	HELPER	WALEED EID MOHAMMED Company
114	MD RASHEL MIA	2626557082	HELPER	WALEED EID MOHAMMED Company
115	MD AHSANUL HAQUE	2628073310	HELPER	WALEED EID MOHAMMED Company
116	MD ABDUL	2611987536	HELPER	WALEED EID MOHAMMED Company
117	MASUD ALAM	2572654008	HELPER	WALEED EID MOHAMMED Company
118	SAIFUL ISLAM	2545210177	HELPER	WALEED EID MOHAMMED Company
119	MIJANUR RAHMAN	2608662264	HELPER	WALEED EID MOHAMMED Company
120	MURSHED MIAH	2590168288	PIPE FITTER	WALEED EID MOHAMMED Company
121	MD MUNNA	2622549075	HELPER	WALEED EID MOHAMMED Company
122	MD PARBAJ HOSSAN	2627988625	HELPER	WALEED EID MOHAMMED Company
123	MD RIPON	2628271121	HELPER	WALEED EID MOHAMMED Company
124	EMAM AHMED	2627179258	HELPER	WALEED EID MOHAMMED Company
125	MD MIZANUR	2601173756	HELPER	WALEED EID MOHAMMED Company
126	FAKHIR ULLAH	2616715633	HELPER	WALEED EID MOHAMMED Company
127	Abdul Haseeb Muhammad Azam Khan	2590068363	HSE Officer	WALEED EID MOHAMMED Company
128	Helal Mia	2585194539	HELPER	WALEED EID MOHAMMED Company



مؤسسة شموخ المتحدون للمقاولات العامة
Glory General Cont. Est

MONTH OF MARCH MINIMAX SALARY SLIP -2026

S. NO.	NAME	GLORY NUMBER	TRADE	HOURS	RATE	SALARY	ADVANCE	WEDDING FEE	REFUND	REMARKS	DATE	THUMB PRINT
1	AL AMIN M.537382262	2610401248	HELPER								Prep	
2	WAHEED KHAN M.532427532	2547188306	ELECTRICIAN								W	
3	AMIR KHAN M.576387089	2610943074	PIPE FITTER								AMIR	
4	LIPU HOSEN M.573062521	2605894563	PIPE FITTER								LIPU	
5	NOSAHAD KHAN M.532659420	2612687125	LITE FOREMAN								NI	
6	BABUL AKHTER M.530508564	2599732316	LABOUR								477/007	
7	HARUNUR RASHID M.506561508	2567377128	LABOUR								Har	

Prepared by Sign.

Check By Sign.

Administration Sign.





مؤسسة شموخ المتحدون للمقاولات العامة
Glory General Cont. Est

MONTH OF MARCH MINIMAX SALARY SLIP -2026

NO	NAME	IQAMA NUMBER	TRADE	HOURS	RATE	SALARY	ADVANCE	WARRANTY	REPAIRING	REPAIRING	GEN	THUMB PRINT
8	ARMAN ALI MUHAMMAD YOUSAF M.0534625132	2616240103	LABOUR								Arman	
9	NABEEL AHMED MUHAMMAD ARIF M.0598208312	2557994189	Electrician								Nabeel	
10	FAIZAN JAMEEL MUHAMMAD JAMEEL KHAN M.0557496731	2610274223	Electrician								FAZAN	
11	MAHIM HASAN M.572483981	2579676749	Electrician								Mahim	
12	HABIB SARDER M.0557983484	2578967040	Electrician								H	
13	AZIMUL HAQUE MISHU M.0503376594	A20802670	Electrician								Azim	
14	ALI RAZA M.0574372963	2560317303	HDPE PLAMBER								R.	

Prepared By Sign.

Check By Sign.

Administration Sign.





مؤسسة شموخ المتحدون للمقاولات العامة
Glory General Cont. Est

MONTH OF MARCH MINIMAX SALARY SLIP -2026

S. NO.	NAME	ID NUMBER	TRADE	HOURS	RATE	SALARY	ADVANCE	NOBILIZETK	BEFOUHD	REMAINING	SIGN	THUMBPRINT
15	NEYAMOTH ULLAH M.0534507539	2599250210	LABOUR									
16	JULSHAS FOKIR M.	2568387837	LABOUR									
17	MUHAMMAD SIKANDAR HAYAT M.0560679865	2614969323	MANLIFT OPERATOR									
18	SAJJAD AHMAD M.0597425483	2616078503	Pipe Fitter									
19	MD YOUSUF M.0591528185	2621232269	LABOUR									
20	AZIZ ULLAH MUHAMMAD YASEEN M.0557703612	2590725020	LABOUR									
21	MD RIAD HOSSEN M.0551726835	2561508918	Electrician									

Prepared By Sign.

Check By Sign.

Administration Sign.

S. NO.	NAME	ID/IDNA NUMBER	TRADE	HOURS	RATE	SALARY	ADVANCE	MONITIZEE	REFUND	REMARKING	SIGN	THUMBPRINT
22	MD SAKIB SHEAK M.0571409307	2566007700	Electrician									
23	NURUL HOQUE M.0577931843	2627751148	LABOUR									
24	MD RAKIB MOLLA	2518104944	Electrician									
25	MD MUNNA BISWAS M.0534807351	2629747399	LABOUR									
26	MD MAHAMUDUR RAHMAN MREDUL M.0571391271	2630111660	LABOUR									
Total Hours												











Prepared By Sign.

Check By Sign.

Administration Sign.

Bold Green Contracting Company - Inson/Minimax
Salary Sheet for Month of March 2026












SN	Name	Iqama No.	RFID No.	Trade	Total Hour	Rate P.Hr	Basic Salary	Adva-nce	Facill-ties	Net Salary	Signature	Finger Print	Rem-arks
1	Kazi Md Mukhlesur	2504748738	2599	Rigger 3									
2	Md Nabir Hossain	2576646695	2600	Plumber									
3	Raihan Ukil	2571455340	2877	Plumber									
4	Monir Hossain	2538862331	3007	Plumber									
5	Kazi Mehedi Hasan	2622438394	6793	Plumber									
6	Md Mithon	2593394386	6795	Plumber									
7	Mohammad Sohel	2591875154	2683	Electrician									
8	Md Saiful Islam	2436829879	2685	Electrician									
9	Mohammad Jalal	2573567530	3641	Electrician									



Handwritten signature/initials

Bold Green Contracting Company - Inson/Minimax

Salary Sheet for Month of March 2026








SN	Name	Iqama No.	RFID No.	Trade	Total Hour	Rate P.Hr	Basic Salary	Advantage	Facilities	Net Salary	Signature	Finger Print	Remarks
10	Md Shakil Hossain	2492955030	3642	Electrician									
11	Kawsar Alam	2598328140	3997	Electrician							Kawsar		
12	Md Hasibul Islam	2592527689	4068	Electrician							Hasib		
13	Fozlor Rahman Rayad	2594857167	4139	Electrician									
14	Al Ohazed	2563978762	4386	Electrician							Ohazed		
15	Ahsanuzzaman Abdul Khalek	2566284465	4422	Electrician							Ahsan		
16	Farhan Khan	2568291716	4423	Electrician									
17	Md Hashem Molla	2570224937	4424	Electrician									
18	Md Shaown Ali	2606090773	4427	Electrician							Shaown		



Handwritten signature/initials

Bold Green Contracting Company - Inson/Minimax





Salary Sheet for Month of March 2026

SN	Name	Iqama No.	RFID No.	Trade	Total Hour	Rate P.Hr	Basic Salary	Adva-nce	Facili-ties	Net Salary	Signature	Finger Print	Rem-arks
19	Md Babar	257213558	4467	Scaffolder									
20	MD Ahsan Ullah	2515842785	4468	Electrician							Ahsan		
21	Shaporan Bahauddin	2612977294	4469	Electrician							Shaporan		
22	Al Amin	2603654472	4470	Electrician							Al Amin		
23	Md Helal Mia	2578598597	4473	Electrician							Helal		
24	Muhammad Atique Safdar Ali	2570040358	4481	Electrician							Atique		
25	Abdul Rehman Nasir	2556790224	4693	Electrician							Nasir		
26	Md Robel Hosan	2510786979	4472	Electrician							Robel		
27	Muhammad Majid Ali	2609096934	6811	Electrician							Majid		



Ham






Bold Green Contracting Company - Inson/Minimax
Salary Sheet for Month of March 2026

SN	Name	Iqama No.	RFID No.	Trade	Total Hour	Rate P.Hr	Basic Salary	Adva-nce	Facili-ties	Net Salary	Signature	Finger Print	Rem-arks
28	Md Masum Md Motaleb	2520685104	4070	Pipe Fitter							Masum		
29	Junaid Chowdhury	2613428776	4109	Pipe Fitter							Junaid		
30	Syed Zain Jaffar	2524770142	4140	Pipe Fitter							Zain		
31	Md Jahangir	2520779006	4172	Pipe Fitter							Jahangir		
32	Seraj Miah	2587190394	4303	Pipe Fitter							Seraj		
33	Mamun Late Sirajul Islam	2251716367	4428	Pipe Fitter							Mamun		
34	Abu Bakar Siddique	2596483848	4694	Pipe Fitter							Abu Bakar		
35	Mohammad Ibrahim	2570086195	4475	Pipe Fitter							Ibrahim		
36	Md Tarek	2539149050	4476	Pipe Fitter							Tarek		



Hana

Bold Green Contracting Company - Inson/Minimax
Salary Sheet for Month of March 2026

SN	Name	Iqama No.	RFID No.	Trade	Total Hour	Rate P.Hr	Basic Salary	Adva-nce	Facili-ties	Net Salary	Signature	Finger Print	Rem-arks
37	Mohammad Sihab Uddin	2538498284	4737	Pipe Fitter							Sihab		
38	Mohammad Sahab Uddin	2612673171	4141	Pipe Fitter							Sahab		
39	Syed Md. Farid Uddin	2504232238	6722	Pipe Fitter							Farid		
40	Sohel Hossain	2580101240	6944	Pipe Fitter							Sohel		
41	Ali Hasan	2625395575	6810	Pipe Fitter							Ali Hasan		
42	Uzzal Mia	2537968089	7823	Pipe Fitter							Uzzal		
43	Md AnisurRahman	2584183871	2684	Scaffolder							ANIS		
44	Md Bashir Uddin	2492514449	4692	Scaffolder							Bashir		
45	Abdul Momin	2604936563	3093	Labor							Momin		



Handwritten signature





Bold Green Contracting Company - Inson/Minimax
Salary Sheet for Month of March 2026

SN	Name	Iqama No.	RFID No.	Trade	Total Hour	Rate P.Hr	Basic Salary	Adva-nce	Facili-ties	Net Salary	Signature	Finger Print	Rem-arks
46	Syed Muhammad Raza Shah	2613820832	4749	Labor							Raza		
47	Yousuf Mojumdar	2624509630	6723	Labor							Yousuf		
48	Md Fokrul Islam	2614798029	6796	Labor							Fokhrul		
49	Abu Tayab Rasal	2593371095	6798	Labor							Abu		
50	Dulal Safiqur Rahman	2623666761	6799	Labor							DULAL		
51	Arman Hossen	2597937636	7299	Labor							Arman		
52	Ripon Bhuyian	2617411265	8120	Labor							Ripon		
53	Rayhan	2622875520	6197	Labor							Rayhan		
54	Zosim Uddin	2431698022	8110	Labor							Zashim		



Arman

Bold Green Contracting Company - Inson/Minimax
Salary Sheet for Month of March 2026

SN	Name	Iqama No.	RFID No.	Trade	Total Hour	Rate P.Hr	Basic Salary	Adva-nce	Facili-ties	Net Salary	Signature	Finger Print	Rem-arks
55	Syed Zain Jaffar	2524770142	8337	Rigger 3									
56	Mohammad Naimur Rahman	2503028165	#	Assistant									
57	Mehedi Hassan Sojib	2601284868	#	Assistant									
58	Al Amin	2559039116	0347	Assistant									
59	Food & Expence	#	#	#									
#	Total												



[Handwritten Signature]

Payroll Mar-2026								
Sr.	Name	Iqama	Trade	Total Hours	Rate	Food	Amount	Signature
1	MUHAMMAD BASHIR	2530337241	LABOR					
2	AQIB ALI	2595838505	LABOR					
3	TARIQ KHAN	2611096989	LABOR					
4	KASHIF MEHMOOD	2553969892	LABOR					
5	MUHAMMAD JAHANGIR	2610247203	PIPE FITTER					
6	MUHAMMAD NADEEM	2614723126	PIPE FITTER					
7	HAMMAD UL HASSAN	2604805388	ELECTRICIAN					
8	RAZ MUHAMMAD	2595835139	LABOR					
9	MATI UR REHMAN	2611552486	ELECTRICIAN					
10	BAITULLAH KHAN	2600231522	LABOR					
11	MUHAMMAD IMRAN	2538439304	ELECTRICIAN					
12	Umar Farooq Muhammad Ifrahim	2538760949	LABOR					
13	Kashif Khan Abdullah	2623792658	LABOR					
14	Malik Hazoor Bakhsh M Yaqeen	2476784778	LABOR					
15	Majid Khan	2576442350	LABOR					
16	Salman Muzafar Khan	2601754068	LABOR					
17	Jalal Uddin Sher Muhammad	2623425333	LABOR					
18	Qarib Ullah Hussain Khan	2552846202	LABOR					
19	Muhammad Saeed	2520808722	Forman					
20	Muhammad Afsar Khan	2523448518	Main Lift Operator					
21	Muhammad Usman Raza Azam	2491476186	Light Forman					
22	Amir Sohail Abdul Wahab	2602732550	PIPE FITTER					
23	Kamil Butt Muhammad Naeem Butt	2611557618	ELECTRICIAN					
24	Syed Lal Hussain Shah Syed Gulzar Hussain Shah	2627479831	Rigger Level 3					
25	Hamza Noor Noor Fasel	2617132259	LABOR					
26	Chand Chand Hussain	2409766926	LABOR					
27	Naveed Ullah Bacha Khan	2629488673	LABOR					
28	Iham Ullah Zarawar Khan	2603168705	LABOR					
29	Anwar Ullah Jafar Khan	2612192068	LABOR					



HR. Mangar

Asl

2026/03月份劳务工资表

COMPANY:WALEED EID MOHAMMED ALOTAIBI EST CONTRACTING


序号	名字/MANE	ID号	IQAME	PROFESSIO	3月份时间	单价	工资	签字
1	MD HUSEN MIA	7827	2626557538	HELPER				
2	MD ROHMAT ULLA	7828	2626556092	HELPER				
3	MD ALAM MIA	7829	2626556662	HELPER				
4	MD RASHEL MIA	7830	2626557082	HELPER				
5	MD AHSANUL HAQUE	7831	2628073310	HELPER				
6	MD ABDUL	7832	2611987536	HELPER				
7	MASUD ALAM	7833	2572654008	HELPER				
8	SAIFUL ISLAM	7834	2545210177	HELPER				
9	MIJANUR RAHMAN	7738	2608662264	HELPER				
10	MD MUNNA	7640	2622549075	HELPER				
11	MD PARBAJ HOSSAN	7641	2627988625	HELPER				
12	MD RIPON	7835	2628271121	HELPER				








13	EMAM AHMED	7836	2627179258	HELPER				EMAM
14	MD MIZANUR	7837	2601173756	HELPER				MZ
15	FAKHIR ULLAH	7838	2616715633	HELPER				FA
16	MURSHED MIAH	7917	2590168288	HELPER				MURSHED
17	HELAL MIA	7918	2585194539	HELPER				HELAL
18	ABDUL HASEEB	6994	2590068363	SAFTEY				ABDUL



 شركة واحدة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆 II 燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-CB-RFI-MX-ME-000028				ITP No.	WQA2-00-YM_-ONH-CEEC-00024	
EX RFI No.	WQA2-CB-RFI-CEEC-ME-004541	Rev	01	ITP Clause Ref.	5.2		
Owner	Wahat Al Wusta Energy Company				EPC	CEEC	
SubContractor	MINIMAX				DWG No.	WQA2-00-SGK-SDA-MXFS-10536/10535	
DESCRIPTION OF INSPECTION							
Inspection Request For	Inspection Request of Installation of valve (OS & Y Valve 00SGA30AA011 & Air Release Valve 00SGA30AA505, 00SGA30AA506) for Indoor Hydrant system as per attached highlighted drawing @ Central Control Building (CCB) .						
Inspection Location	Central Control Building (CCB)				Dicipline	Mechanical	
Schedule	Submission Date	12-04-2026	Inspection Date	13-04-2026	3:00 PM	Time of Inspection 10:00 AM	
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner	
	H	H		S		S	
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION:							
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED ☐	
GENERAL COMMENTS :							
Previous Inspection Record Available				YES ☐ NO ☒			
EPC Contractor	Contractor's Representative	Name		Signature		Date	
	Subcontractor	MOHAMMAH IMRAN		M. Imran		12-04-2026	
	EPC Construction	SUN BIN		Sun Bin		12-04-2026	
	EPC QA/QC	FAHEEM		F. Heem		12-04-26	
Schedule	Submission Date	12-04-2026	Inspection Date	13-04-2026	3:00 PM	Time of Inspection 9:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION:							
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED ☐	
GENERAL COMMENTS :							
ISSUED BY	Name		Signature		Date		
OWNER	Youssef Nakh		[Signature]		26-4-2026		

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西部211燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 02			
IN RFI No.	WQA2-COMN-MRIR-MX-IC-000034			ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-COMN-MRIR-CEEC-IC- 000170	Rev	01	ITP Clause Ref.	1.5			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10751			
DESCRIPTION OF INSPECTION								
Inspection Request For	Material inspection request for Fire Alarm devices Explosion proof weather proof junction box,disable switch,exlosion proof alarm horn sounder, and module boxes as per attached material inventory and delivery note.							
Inspection Location	Minimax Laydown			Discipline	I&C			
Schedule	Submission Date	30 /04/2026	Inspection Date	02/05/2026	Time of request	11:00 AM	Time of Inspection	9:00 AM
Action code from the ITP		Subcontractor	EPC Construction	EPC QA/QC	Owner			
		H	H	H	W			
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
Previous Inspection Record Available			YES ☐ NO ☐					
EPC Contractor	Contractor's Representative	Name	Signature	Date				
	Subcontractor	M.RAIS		30/04/2026				
	EPC PMD							
	EPC Construction	San Bin	San Bin	30 /04/2026				
	EPC QA/QC	M.IRFAN		30 /04/2026				
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
_____ _____ _____ _____								
ISSUED BY	Name		Signature		Date			
OWNER	ADIL IGBAL		ADIL		05/2/2021			

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特阿拉伯项目联合运营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-COMN-RFI-MX-EL-000001			ITP No.	WQA2-00-YE_-ONH-CEEC-00009			
EX RFI No.	WQA2-COMN-RFI-CEEC-EL-001518	Rev	01	ITP Clause Ref.	3.1			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			Drawing NO	WQA2-00-SGY-SDA-MXFS-10796			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection Request for Cable pulling/laying identification & labeling for fire fighting electric pump 01 & 02 and fire fighting jockey pump 01 & 02 tag no 00SGA10GK001,00SGA10GK002,00SGA10GK003,00SGA10GHK004 as per attached drawing.							
Inspection Location	Water Pump Building			Dicipline	Electrical			
Schedule	Submission Date	27 /04/2026	Inspection Date	28 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner		
	H	H		W		W		
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
Previous Inspection Record Available				YES ☐ NO ☒				
EPC Contractor	Contractor's Representative	Name		Signature		Date		
	Subcontractor	M. Rais				27 /04/2026		
	EPC Construction					27 /04/2026		
	EPC QA/QC					27 /04/2026		
Schedule	Submission Date	27 /04/2026	Inspection Date	28 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
_____ _____ _____ _____								
ISSUED BY	Name		Signature		Date			
OWNER	ADIC 103M				28/04/2026			

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA		
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-COMN-RFI-MX-EL000C 02			ITP No.	WQA2-00-YE_-ONH-CEEC-00009	
EX RFI No.	WQA2-COMN-RFI-CEEC-EL-001519	Rev	01	ITP Clause Ref.	3.2	
Owner	Wahat Al Wusta Energy Company			EPC	CEEC	
SubContractor	MINIMAX			Drawing NO	WQA2-00-SGA-SDD-MXFS-10101	
DESCRIPTION OF INSPECTION						
Inspection Request For	Inspection Request for Cable termination torquing, phase color mark and fixation strength for fire fighting electric pump 01 & 02 and fire fighting jockey pump 01 & 02 tag no 00SGA10GK001, 00SGA10GK002, 00SGA10GK003, 00SGA10GHK004 as per attached drawing.					
Inspection Location	Water Pump Building			Dicipline	Electrical	
Schedule	Submission Date	27/04/2026	Inspection Date	28/04/2026	Time of request	11:00 AM
					Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor		EPC Construction	EPC QA/QC		Owner
	H		H	W		W
RESULT OF INTERNAL INSPECTION AND TESTING						
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐						
GENERAL COMMENTS :						
Previous Inspection Record Available			YES ☐ NO ☒			
EPC Contractor	Contractor's Representative		Name	Signature	Date	
	Subcontractor		M. Rals		27/04/2026	
	EPC Construction		Sam Bin		27/04/2026	
	EPC QA/QC		Abdulrahman		27/04/2026	
Schedule	Submission Date	27/04/2026	Inspection Date	28/04/2026	Time of request	11:00 AM
					Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING						
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐						
GENERAL COMMENTS :						
ISSUED BY	Name		Signature		Date	
OWNER	ADIC 10BAL				28/04/2026	



REQUEST FOR INSPECTION (RFI)



中国能建沙特西姆II 燃机项目联营体项目部
CEEC EPC JV OF QASSIM 2 PROJECT-KSA

Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-COMN-RFI-MX-IC-000021				ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-COMN-RFI-CEEC-IC-	000685	Rev	01	ITP Clause Ref.	2.6			
Owner	Wahat Al Wusta Energy Company				EPC	CEEC			
SubContractor	MINIMAX				DWG No.	WQA2-10-SGY-SDA-MXFS-10796			
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection Request For cable tray & conduit installation (Heat detector,combination horn , manual call point & isolation module) at fire water pump station as per attached marked drawings								
Inspection Location	Fire Water Pump Station				Dicipline	I&C			
Schedule	Submission Date	01 /04/2026	Inspection Date	02 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM	
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner			
	H	H		W		W			
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
Previous Inspection Record Available									
YES ☐ NO ☒									
EPC Contractor	Contractor's Representative	Name		Signature		Date			
	Subcontractor	M. Rais		Rais		01 /04/2026			
	EPC Construction	H. H. H.		H. H. H.		01 /04/2026			
	EPC QA/QC	IRFAN		IRFAN		01 /04/2026			
Schedule	Submission Date	01 /04/2026	Inspection Date	02 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
ISSUED BY									
Name									
Signature									
Date									
OWNER	ADIL IOBAL		ADIL		05/04/2026				

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆 II 燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT					Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01		
IN RFI No.	WQA2-COMN-RFI-MX-IC-000022					ITP No.	WQA2-00-YY_-ONH-CEEC-00001		
EX RFI No.	WQA2-COMN-RFI-CEEC-IC-	000686	Rev	01		ITP Clause Ref.	2.8		
Owner	Wahat Al Wusta Energy Company					EPC	CEEC		
SubContractor	MINIMAX					DWG No.	WQA2-10-SGY-SDA-MXFS-10796		
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection Request For cable installation (Heat detector, combination horn , manual call point & isolation module) at fire water pump station as per attached marked drawings								
Inspection Location	Fire Water Pump Station					Dicipline	I&C		
Schedule	Submission Date	01/04/2026	Inspection Date	02/04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM	
Action code from the ITP		Subcontractor		EPC Construction		EPC QA/QC		Owner	
		H		H		W		W	
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
Previous Inspection Record Available					YES ☐ NO ☒				
EPC Contractor		Contractor's Representative		Name		Signature		Date	
		Subcontractor		M. Rals				01/04/2026	
		EPC Construction						01/04/2026	
		EPC QA/QC		IRFAN				01/04/2026	
Schedule	Submission Date	01/04/2026	Inspection Date	02/04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
ISSUED BY		Name		Signature		Date			
OWNER		ADIL IGBAL				05/04/2026			

REQUEST FOR INSPECTION (RFI)

Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01
IN RFI No.	WQA2-COMN-RFI-MX-IC-000023			ITP No.	WQA2-00-YY_-ONH-CEEC-00001
EX RFI No.	WQA2-COMN-RFI-CEEC-IC- 000687	Rev	01	ITP Clause Ref.	2.1
Owner	Wahat Al Wusta Energy Company			EPC	CEEC
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10796

DESCRIPTION OF INSPECTION

Inspection Request For	Inspection Request For fire and gas alarm panels & junction box and grounding check (module box installation tag no:00SGY02GA609,00SGY02GA601,00SGY02GA504,00SGY02GA505,00SGY02GA513,00SGY02GA503,00SGY02GA502,00SGY02GA501) at fire water pump station as per attached marked drawings							
Inspection Location	Fire Water Pump Station				Dicipline	I&C		
Schedule	Submission Date	01 /03/2026	Inspection Date	02 /03/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor		EPC Construction		EPC QA/QC		Owner	
	H		H		W		W	

RESULT OF INTERNAL INSPECTION AND TESTING

APPROVAL FOR CONSTRUCTION:

ACCEPTED



ACCEPTED WITH COMMENTS



REJECTED



GENERAL COMMENTS :

Previous Inspection Record Available

YES ☐

NO ☒

EPC Contractor	Contractor's Representative	Name	Signature	Date
	Subcontractor	M. Rais		01 /03/2026
	EPC Construction			01 /03/2026
	EPC QA/QC	IRFAN		01 /03/2026

Schedule	Submission Date	01 /03/2026	Inspection Date	02 /03/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
----------	-----------------	-------------	-----------------	-------------	-----------------	----------	--------------------	----------

RESULT OF EXTERNAL INSPECTION AND TESTING

APPROVAL FOR CONSTRUCTION:

ACCEPTED



ACCEPTED WITH COMMENTS



REJECTED



GENERAL COMMENTS :

ISSUED BY	Name	Signature	Date
OWNER	ADIL IQBAL		05 /04/2026

REQUEST FOR INSPECTION (RFI)

Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01
IN RFI No.	WQA2-COMN-RFI-MX-IC-000024			ITP No.	WQA2-00-YY_-ONH-CEEC-00001
EX RFI No.	WQA2-COMN-RFI-CEEC-IC-000688	Rev	01	ITP Clause Ref.	2.6
Owner	Wahat Al Wusta Energy Company			EPC	CEEC
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10796

DESCRIPTION OF INSPECTION

Inspection Request For
Inspection Request For cable tray & conduit installation (Gas detector, combination horn & manual call point) at fuel natural gas area as per attached marked drawings

Inspection Location	Fuel Natural Gas Area			Discipline	I&C			
Schedule	Submission Date	01/04/2026	Inspection Date	02/04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner		
	H	H		W		W		

RESULT OF INTERNAL INSPECTION AND TESTING

APPROVAL FOR CONSTRUCTION:

ACCEPTED ☒

ACCEPTED WITH COMMENTS ☐

REJECTED ☐

GENERAL COMMENTS :

Previous Inspection Record Available

YES ☐

NO ☒

EPC Contractor

Contractor's Representative

Name

Signature

Date

Subcontractor

M. Rais

Rais

01/04/2026

EPC Construction

Huizang

Huizang

01/04/2026

EPC QA/QC

IRFAN

IRFAN

01/04/2026

Schedule

Submission Date

01/04/2026

Inspection Date

02/04/2026

Time of request

11:00 AM

Time of Inspection

10:00 AM

RESULT OF EXTERNAL INSPECTION AND TESTING

APPROVAL FOR CONSTRUCTION:

ACCEPTED ☒

ACCEPTED WITH COMMENTS ☐

REJECTED ☐

GENERAL COMMENTS :

ISSUED BY

Name

Signature

Date

OWNER

ADIL IOBAL

ADIL

05/04/2026

REQUEST FOR INSPECTION (RFI)

Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01
IN RFI No.	WQA2-COMN-RFI-MX-IC-000025			ITP No.	WQA2-00-YY_-ONH-CEEC-00001
EX RFI No.	WQA2-COMN-RFI-CEEC-IC-000689	Rev	01	ITP Clause Ref.	2.8
Owner	Wahat Al Wusta Energy Company			EPC	CEEC
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10796

DESCRIPTION OF INSPECTION

DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection Request For cable installation (Gas detector,combination horn & manual call point) at fuel natural gas area as per attached marked drawings								
Inspection Location	Fuel Natural Gas Area				Discipline	I&C			
Schedule	Submission Date	01/09/2026	Inspection Date	02/09/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM	
Action code from the ITP		Subcontractor		EPC Construction		EPC QA/QC		Owner	
		H		H		W		W	

RESULT OF INTERNAL INSPECTION AND TESTING

APPROVAL FOR CONSTRUCTION:

ACCEPTED ☒

ACCEPTED WITH COMMENTS ☐

REJECTED ☐

GENERAL COMMENTS :

Previous Inspection Record Available

YES ☐

NO ☒

EPC Contractor	Contractor's Representative	Name	Signature	Date
	Subcontractor	M. Rais	<i>Rais</i>	01/09/2026
	EPC Construction	<i>LiWang</i>	<i>LiWang</i>	01/09/2026
	EPC QA/QC	IRFAN	<i>IRFAN</i>	01/09/2026

Schedule	Submission Date	01/09/2026	Inspection Date	02/09/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
----------	-----------------	------------	-----------------	------------	-----------------	----------	--------------------	----------

RESULT OF EXTERNAL INSPECTION AND TESTING

APPROVAL FOR CONSTRUCTION:

ACCEPTED ☒

ACCEPTED WITH COMMENTS ☐

REJECTED ☐

GENERAL COMMENTS :

ISSUED BY	Name	Signature	Date
OWNER	ADIL JOBAL	<i>ADIL</i>	05/09/2026

REQUEST FOR INSPECTION (RFI)

Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01
IN RFI No.	WQA2-COMN-RFI-MX-IC-000029			ITP No.	WQA2-00-YY_-ONH-CEEC-00001
EX RFI No.	WQA2-COMN-RFI-CEEC-IC-000774	Rev	01	ITP Clause Ref.	2.6
Owner	Wahat Al Wusta Energy Company			EPC	CEEC
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10814

DESCRIPTION OF INSPECTION

Inspection Request For	Inspection Request For cable tray & conduit installation (smoke detectors,Heat detector,combination horn , manual call point,output control module & Isolation module) at search facility & visitor center as per attached marked drawings							
Inspection Location	Search Facility & Visitor Center				Dicipline	I&C		
Schedule	Submission Date	08 /04/2026	Inspection Date	09 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor		EPC Construction		EPC QA/QC		Owner	
	H		H		W		W	

RESULT OF INTERNAL INSPECTION AND TESTING

APPROVAL FOR CONSTRUCTION:

ACCEPTED



ACCEPTED WITH COMMENTS



REJECTED



GENERAL COMMENTS :

Previous Inspection Record Available

YES ☐

NO ☒

EPC Contractor

Contractor's Representative

Name

Signature

Date

Subcontractor

M. Rais

M. Rais

08 /04/2026

EPC Construction

Wajida

Wajida

/04/2026

EPC QA/QC

IRFAN

IRFAN

/04/2026

RESULT OF EXTERNAL INSPECTION AND TESTING

APPROVAL FOR CONSTRUCTION:

ACCEPTED



ACCEPTED WITH COMMENTS



REJECTED



GENERAL COMMENTS :

ISSUED BY

Name

Signature

Date


OWNER


ADIL 103M

ADIL

09/09/2026

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-COMN-RFI-MX-IC-000030				ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-COMN-RFI-CEEC-IC-000775	Rev	01	ITP Clause Ref.	2.8				
Owner	Wahat Al Wusta Energy Company				EPC	CEEC			
SubContractor	MINIMAX				DWG No.	WQA2-10-SGY-SDA-MXF5-10814			
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection Request For cable installation (smoke detectors,Heat detector,combination horn , manual call point,output control module & isolation module) at search facility & visitor center as per attached marked drawings								
Inspection Location	Search Facility & Visitor Center				Dicipline	I&C			
Schedule	Submission Date	08/04/2026	Inspection Date	09/04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM	
Action code from the ITP		Subcontractor	EPC Construction	EPC QA/QC		Owner			
		H	H	W		W			
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
Previous Inspection Record Available									
YES ☐ NO ☒									
EPC Contractor		Contractor's Representative	Name	Signature	Date				
		Subcontractor	M. Rais		08/04/2026				
		EPC Construction	Wing Jia m'g		09/04/2026				
		EPC QA/QC	IRFAN		08/04/2026				
Schedule	Submission Date	08/04/2026	Inspection Date	09/04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
_____ _____ _____ _____									
ISSUED BY	Name		Signature		Date				
OWNER	ADIL / OBAL				09/04/2026				

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-COMN-RFI-MX-IC-000031				ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-COMN-RFI-CEEC-IC-	000776	Rev	01	ITP Clause Ref.	2.6			
Owner	Wahat Al Wusta Energy Company				EPC	CEEC			
SubContractor	MINIMAX				DWG No.	WQA2-10-SGY-SDA-MXFS-10833			
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection Request For cable tray & conduit installation (smoke detectors,Heat detector,combination horn , manual call point,output control module & isolation module) at X-ray and Inspection Building as per attached marked drawings								
Inspection Location	X-ray and Inspection Building				Dicipline	I&C			
Schedule	Submission Date	08 /04/2026	Inspection Date	09 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM	
Action code from the ITP		Subcontractor	EPC Construction	EPC QA/QC		Owner			
		H	H	W		W			
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED		☐	
GENERAL COMMENTS :									
Previous Inspection Record Available					YES ☒ NO ☐				
EPC Contractor		Contractor's Representative	Name	Signature	Date				
		Subcontractor	M. Rais		08 /04/2026				
		EPC Construction	Wagdy J. J. J.		/04/2026				
		EPC QA/QC	IRFAN		/04/2026				
Schedule	Submission Date	08 /04/2026	Inspection Date	09 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED		☐	
GENERAL COMMENTS :									
_____ _____ _____ _____									
ISSUED BY	Name		Signature		Date				
OWNER	ADIL /08/26				04/09/2026				

 شركة واحدة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-COMN-RFI-MX-IC-000032			ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-COMN-RFI-CEEC-IC- 000777	Rev	01	ITP Clause Ref.	2.8			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10833			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection Request For cable installation (smoke detectors,Heat detector,combination horn , manual call point,output control module & isolation module) at X-ray and Inspection Building as per attached marked drawings							
Inspection Location	X-ray and Inspection Building			Dicipline	I&C			
Schedule	Submission Date	08 /04/2026	Inspection Date	09 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner		
	H	H		W		W		
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
Previous Inspection Record Available				YES ☐ NO ☒				
EPC Contractor	Contractor's Representative	Name		Signature		Date		
	Subcontractor	M. Rais				08 /04/2026		
	EPC Construction	Wag Jia n'g				09 /04/2026		
	EPC QA/QC	IRFAN				/04/2026		
Schedule	Submission Date	08 /04/2026	Inspection Date	09 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
_____ _____ _____ _____								
ISSUED BY	Name		Signature		Date			
OWNER	ADIL IBBAL				04/09/2026			

REQUEST FOR INSPECTION (RFI)

Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01
IN RFI No.	WQA2-COMN-RFI-MX-IC-000028			ITP No.	WQA2-00-YY_-ONH-CEEC-00001
EX RFI No.	WQA2-COMN-RFI-CEEC-IC-000789	Rev	01	ITP Clause Ref.	2.1
Owner	Wahat Al Wusta Energy Company			EPC	CEEC
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10796

DESCRIPTION OF INSPECTION

Inspection Request For	Inspection Request For fire and gas alarm panels & junction box and grounding check (module box termination tag no:00SGY02GA609,00SGY02GA601,00SGY02GA504,00SGY02GA505,00SGY02GA513,00SGY02GA503,00SGY02GA502,00SGY02GA501) at fire water pump station as per attached marked drawings							
Inspection Location	Fire Water Pump Station				Dicipline	I&C		
Schedule	Submission Date	9 /04/2026	Inspection Date	11 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP		Subcontractor		EPC Construction		EPC QA/QC		Owner
		H		H		W		W

RESULT OF INTERNAL INSPECTION AND TESTING

APPROVAL FOR CONSTRUCTION:

ACCEPTED ☒

ACCEPTED WITH COMMENTS ☐

REJECTED ☐

GENERAL COMMENTS :

Previous Inspection Record Available

YES ☐

NO ☒

EPC Contractor	Contractor's Representative	Name	Signature	Date
	Subcontractor	M. Rais	<i>M. Rais</i>	/04/2026
	EPC Construction	<i>Wajin m</i>	<i>2 HPA</i>	/04/2026
	EPC QA/QC	IRFAN	<i>IRFAN</i>	/04/2026

Schedule	Submission Date	9 /04/2026	Inspection Date	11 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
----------	-----------------	------------	-----------------	-------------	-----------------	----------	--------------------	----------

RESULT OF EXTERNAL INSPECTION AND TESTING

APPROVAL FOR CONSTRUCTION:

ACCEPTED ☒

ACCEPTED WITH COMMENTS ☐

REJECTED ☐

GENERAL COMMENTS :

ISSUED BY	Name	Signature	Date
OWNER	ADIL IGBA	<i>ADIL</i>	13/04/2026

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA		
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-COMN-RFI-MX-IC-000035			ITP No.	WQA2-00-YY_-ONH-CEEC-00001	
EX RFI No.	WQA2-COMN-RFI-CEEC-IC- 000867	Rev	01	ITP Clause Ref.	2.7.2.13	
Owner	Wahat Al Wusta Energy Company			EPC	CEEC	
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10796	
DESCRIPTION OF INSPECTION						
Inspection Request For	Inspection Request For Cable Checking(outfit and insulation,continuity and bonding test,cable insulation and continuity test) at fire water pump station as per attached marked drawings					
Inspection Location	Fire Water Pump Station			Dicipline	I&C	
Schedule	Submission Date	16 /04/2026	Inspection Date	18 /04/2026	Time of request	11:00 AM
					Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction	EPC QA/QC	Owner		
	H	H	W	W		
RESULT OF INTERNAL INSPECTION AND TESTING						
APPROVAL FOR CONSTRUCTION:						
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐		
GENERAL COMMENTS :						
Previous Inspection Record Available						
			YES ☐	NO ☒		
EPC Contractor	Contractor's Representative	Name	Signature	Date		
	Subcontractor	M. Rais	<i>M. Rais</i>	16 /04/2026		
	EPC Construction	<i>Yao Han Tan</i>	<i>Yao Han Tan</i>	16 /04/2026		
	EPC QA/QC	IRFAN	<i>IRFAN</i>	16 /04/2026		
Schedule	Submission Date	16 /04/2026	Inspection Date	18 /04/2026	Time of request	11:00 AM
					Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING						
APPROVAL FOR CONSTRUCTION:						
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐		
GENERAL COMMENTS :						
ISSUED BY	Name	Signature	Date			
OWNER	<i>POIL 10BAC</i>	<i>MDi</i>	18/04/2026			

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆 II 燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01
IN RFI No.	WQA2-COMN-RFI-MX-IC-000036			ITP No.	WQA2-00-YY_-ONH-CEEC-00001
EX RFI No.	WQA2-COMN-RFI-CEEC-IC- 000878	Rev	01	ITP Clause Ref.	3.1
Owner	Wahat Al Wusta Energy Company			EPC	CEEC
SubContractor	MINIMAX			TOP NO	WQA2-TOP-BOP-COMN-00-SGY03
DESCRIPTION OF INSPECTION					
Inspection Request For	Inspection Request for Final Inspection And acceptance(Documents Review) for Fire Detection and Alarm System at Water Pump Building as per attached drawing.				
Inspection Location	Water Pump Building			Dicipline	I&C
Schedule	Submission Date	18 /04/2026	Inspection Date	19 /04/2026	Time of request 11:00 AM Time of Inspection 09:00:AM
Action code from the ITP	Subcontractor	EPC Construction	EPC QA/QC	Owner	
	H	H	W	W	
RESULT OF INTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
Previous Inspection Record Available			YES ☐ NO ☒		
EPC Contractor	Contractor's Representative	Name	Signature	Date	
	Subcontractor	M. Rais	<i>Rais</i>	18 /04/2026	
	EPC Construction	<i>Wajid</i>	<i>Wajid</i>	18 /04/2026	
	EPC QA/QC	IRFAN	<i>IRFAN</i>	18 /04/2026	
RESULT OF EXTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
ISSUED BY	Name		Signature		Date
OWNER	AOL 10BAC		<i>AOL</i>		19/04/26

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中國能建沙特西姆II燃機項目聯營體項目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-COMN-RFI-MX-IC-000037			ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-COMN-RFI-CEEC-IC- 000887	Rev	01	ITP Clause Ref.	2.1			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			Drawing NO	WQA2-00-SGY-SDA-MXFS-10796			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection Request for Fire and gas alarm panles, junction box & grounding check (panle and support installation for Diesel fire fighting pump controller 1 & 2, motor fire fighting pump controller 1 & 2, fire fighting jockey pump controller 1 & 2) at Water Pump Building as per attached drawing.							
Inspection Location	Water Pump Building			Dicipline	I&C			
Schedule	Submission Date	20/04/2026	Inspection Date	21/04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP		Subcontractor	EPC Construction	EPC QA/QC	Owner			
		H	H	W	W			
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
Previous Inspection Record Available			YES ☐ NO ☒					
EPC Contractor	Contractor's Representative	Name	Signature	Date				
	Subcontractor	M. Rais	<i>M. Rais</i>	20/04/2026				
	EPC Construction	<i>Sam Bin</i>	<i>Sam Bin</i>	20/04/2026				
	EPC QA/QC	IRFAN	<i>IRFAN</i>	20/04/2026				
Schedule	Submission Date	20/04/2026	Inspection Date	21/04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
ISSUED BY	Name		Signature		Date			
OWNER	<i>A D I C I A B A L</i>		<i>A D I</i>		22/4/2026			

REQUEST FOR INSPECTION (RFI)

Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01		
IN RFI No.	WQA2-COMN-RFI-MX-IC-000042			ITP No.	WQA2-00-YY_-ONH-CEEC-00001		
EX RFI No.	WQA2-COMN-RFI-CEEC-IC-000889	Rev	01	ITP Clause Ref.	2.1		
Owner	Wahat Al Wusta Energy Company			EPC	CEEC		
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10784		

DESCRIPTION OF INSPECTION

Inspection Request For	Inspection Request For fire and gas alarm panels & junction box & grounding check (module box installation and termination tag no:00SGY02GA706) at metering station control system as per attached marked drawings						
Inspection Location	Metering Station			Dicipline	I&C		
Schedule	Submission Date	20 /04/2026	Inspection Date	21 /04/2026	Time of request	11:00 AM	Time of Inspection 09:00:AM
Action code from the ITP	Subcontractor		EPC Construction		EPC QA/QC		Owner
	H		H		W		W

RESULT OF INTERNAL INSPECTION AND TESTING

APPROVAL FOR CONSTRUCTION:

ACCEPTED



ACCEPTED WITH COMMENTS



REJECTED



GENERAL COMMENTS :

Previous Inspection Record Available

YES ☐

NO ☒

EPC Contractor	Contractor's Representative	Name	Signature	Date
	Subcontractor	M.RAIS	<i>Rais</i>	20 /04/2026
	EPC Construction	<i>Sam Bin</i>	<i>Sam Bin</i>	20 /04/2026
	EPC QA/QC	M.IRFAN	<i>Irfan</i>	20 /04/2026

Schedule	Submission Date	20 /04/2026	Inspection Date	21 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
----------	-----------------	-------------	-----------------	-------------	-----------------	----------	--------------------	----------

RESULT OF EXTERNAL INSPECTION AND TESTING

APPROVAL FOR CONSTRUCTION:

ACCEPTED



ACCEPTED WITH COMMENTS





REJECTED





GENERAL COMMENTS :

ISSUED BY	Name	Signature	Date
OWNER	AOLC IOBAK	<i>AOLC</i>	22/04/2026

 شركة واحدة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆II 燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-COMN-RFI-MX-IC-000038				ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-COMN-RFI-CEEC-IC- 000 906	Rev	01		ITP Clause Ref.	2.6			
Owner	Wahat Al Wusta Energy Company				EPC	CEEC			
SubContractor	MINIMAX				DWG No.	WQA2-00-SGY-SDA-MXFS-10786			
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection Request For cable tray & conduit installation (Flame detector, combination horn & manual call point) at Fuel oil unloading area as per attached marked drawings								
Inspection Location	Fuel Oil unloading area				Discipline	I&C			
Schedule	Submission Date	26 /04/2026	Inspection Date	27 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM	
Action code from the ITP	Subcontractor		EPC Construction		EPC QA/QC		Owner		
	H		H		W		W		
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED		☐	
GENERAL COMMENTS :									
Previous Inspection Record Available					YES ☐ NO ☒				
EPC Contractor	Contractor's Representative		Name		Signature		Date		
	Subcontractor		M.RAIS		[Signature]		21 /04/2026		
	EPC Construction		[Signature]		[Signature]		21 /04/2026		
	EPC QA/QC		M.IRFAN		[Signature]		21 /04/2026		
Schedule	Submission Date	26 /04/2026	Inspection Date	28 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED		☐	
GENERAL COMMENTS :									
_____ _____ _____ _____									
ISSUED BY	Name		Signature		Date				
OWNER	ADIL IOBAL		[Signature]		22/04/2026				

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-COMN-RFI-MX-IC-000039				ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-COMN-RFI-CEEC-IC- 000907	Rev	01		ITP Clause Ref.	2.8			
Owner	Wahat Al Wusta Energy Company				EPC	CEEC			
SubContractor	MINIMAX				DWG No.	WQA2-00-SGY-SDA-MXFS-10786			
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection Request For cable installation (Flame detector, combination horn & manual call point) at Fuel oil unloading area as per attached marked drawings								
Inspection Location	Fuel Oil unloading area				Discipline	I&C			
Schedule	Submission Date	24 /04/2026	Inspection Date	22 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM	
Action code from the ITP		Subcontractor		EPC Construction		EPC QA/QC		Owner	
		H		H		W		W	
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
Previous Inspection Record Available					YES ☐ NO ☒				
EPC Contractor		Contractor's Representative		Name		Signature		Date	
		Subcontractor		M.RAIS				24 /04/2026	
		EPC Construction		Sun Bin				24 /04/2026	
		EPC QA/QC		M.IRFAN				24 /04/2026	
Schedule	Submission Date	24 /04/2026	Inspection Date	22 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									




 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西湾II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-COMN-RFI-MX-IC-000044			ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-COMN-RFI-CEEC-IC- 000910	Rev	01	ITP Clause Ref.	2.8			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			DWG No.	WQA2-00-SGY-SDA-MXFS-10788			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection Request For cable installation (combination horn & manual call point & surge suppressor) at Fuel oil Forwarding pump station as per attached marked drawings							
Inspection Location	Fuel Oil Forwarding pump station			Discipline	I&C			
Schedule	Submission Date	21 /04/2026	Inspection Date	22 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP		Subcontractor	EPC Construction	EPC QA/QC	Owner			
		H	H	W	W			
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
Previous Inspection Record Available			YES ☐ NO ☒					
EPC Contractor	Contractor's Representative	Name	Signature	Date				
	Subcontractor	M.RAIS		21 /04/2026				
	EPC Construction	Sm Bin		21 /04/2026				
	EPC QA/QC	M.IRFAN		21 /04/2026				
Schedule	Submission Date	21 /04/2026	Inspection Date	22 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
ISSUED BY	Name		Signature		Date			
OWNER	ADIL IGBM				22/04/2026			



 شركة واجهة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)			 中国能建沙特西姆II 燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA		
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-COMN-RFI-MX-ME-000250				ITP No.	WQA2-00-YM_-ONH-CEEC-00044	
EX RFI No.	WQA2-COMN-RFI-CEEC-ME-	004423	Rev	01	ITP Clause Ref.	4.3	
Owner	Wahat Al Wusta Energy Company				EPC	CEEC	
SubContractor	MINIMAX				DWG No.	WQA2-00-SGA-SDA-MXFS-10103/10101	
DESCRIPTION OF INSPECTION							
Inspection Request For	Inspection Request For pipe & Valve Installation By Groove Coupling for fire fighting pump as per attached highlighted drawing @ Fire Water Pump House.						
Inspection Location	Fire Water Pump House				Dicipline	Mechanical	
Schedule	Submission Date	07-04-2026	Inspection Date	08-04-2026	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner	
	W	W		W		S	
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
Previous Inspection Record Available				YES ☐ NO ☒			
EPC Contractor	Contractor's Representative	Name		Signature		Date	
	Subcontractor	Mohammad Juman		M. Juman		07-04-2026	
	EPC Construction	Juman		Juman		7-04-2026	
	EPC QA/QC	Jahoon		Jahoon		07-04-26	
Schedule	Submission Date	07-04-2026	Inspection Date	08-04-2026	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
ISSUED BY OWNER Name Juman Eraki Signature [Signature] Date 8-4-26							

 شركة واحدة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆 II 燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-COMN-RFI-MX-ME-000248				ITP No.	WQA2-00-YM_-ONH-CEEC-00044-02	
EX RFI No.	WQA2-COMN-RFI-CEEC-ME-	004602	Rev	02	ITP Clause Ref.	2.4	
Owner	Wahat Al Wusta Energy Company				EPC	CEEC	
SubContractor	MINIMAX				DWG No.	WQA2-00-SGA-SDA-MXFS-10103/10101	
DESCRIPTION OF INSPECTION							
Inspection Request For	Inspection Request For Check Coupling Alignment (pre-alignment) for fire fighting pump (OOSGA10AP001-M01, OOSGA10AP002-M01, OOSGA10AP003-M01, OOSGA10AP004-M01, OOSGA10AP005-M01 & OOSGA10AP006-M01) as per attached highlighted drawing @ Fire Water Pump House.						
Inspection Location	Fire Water Pump House				Dicipline	Mechanical	
Schedule	Submission Date	25-04-2026	Inspection Date	26-04-2026	11:00 AM	Time of Inspection 09:00:AM	
Action code from the ITP	Subcontractor		EPC Construction		EPC QA/QC		
	H		H		W		
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
Previous Inspection Record Available				YES ☒ NO ☐			
EPC Contractor	Contractor's Representative		Name	Signature	Date		
	Subcontractor		M. IMRAN	M. Imran	25-04-2026		
	EPC Construction		Sam Bin	Sam Bin	25/04/2026		
	EPC QA/QC		NITAS	[Signature]	25/04/2026		
Schedule	Submission Date	25-04-2026	Inspection Date	26-04-2026	11:00 AM	Time of Inspection 10:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☐ ACCEPTED WITH COMMENTS ☒ REJECTED ☐							
GENERAL COMMENTS :							
bolt Motor tightening need to be done before motor sds run test							
ISSUED BY	Name		Signature		Date		
OWNER	Youssef		[Signature]		104/2026		

 شركة واجهة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01
IN RFI No.	WQA2-COMN-RFI-MX-ME-0000257			ITP No.	WQA2-00-YM_-ONH-CEEC-00044
EX RFI No.	WQA2-COMN-RFI-CEEC-ME-004604	Rev	02	ITP Clause Ref.	6.3
Owner	Wahat Al Wusta Energy Company			EPC	CEEC
SubContractor	MINIMAX			DWG No.	WQA2-00-SGA-SDA-MXFS-10105/10101
DESCRIPTION OF INSPECTION					
Inspection Request For	suction line Inspection Request of Piping flushing for Fire Fighting Pump System @ Fuel Oil Storage tank.				
Inspection Location	FUEL OIL STORAGE TANK			Dicipline	Mechanical
Schedule	Submission Date	19-04-2026	Inspection Date	20-04-2026	3:00 PM
					Time of Inspection
					10:00 AM
Action code from the ITP	Subcontractor	EPC Construction	EPC QA/QC	Owner	
	H	H	W	S	
RESULT OF INTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
Previous Inspection Record Available			YES ☒ NO ☐		
EPC Contractor	Contractor's Representative	Name	Signature	Date	
	Subcontractor	MOHAMMAH IMRAN	M. Imran	19-04-2026	
	EPC Construction	SUN BIN	for Sun Bin	19-04-2026	
	EPC QA/QC	FAHEEM	F. Faheem	19-04-2026	
Schedule	Submission Date	19-04-2026	Inspection Date	20-04-2026	3:00 PM
					Time of Inspection
					9:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
(only Flushing Done for suction line) From service tank to F.F pumps					
ISSUED BY	Name		Signature		Date
OWNER	Yawssef		[Signature]		29-4-2026

 شركة واحدة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特阿拉伯II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01
IN RFI No.	WQA2-COMN-RFI-MX-ME-000258			ITP No.	WQA2-00-YM_-ONH-CEEC-00101
EX RFI No.	WQA2-COMN-RFI-CEEC-ME-	004699	Rev	01	ITP Clause Ref. 2.5
Owner	Wahat Al Wusta Energy Company			EPC	CEEC
SubContractor	MINIMAX			DWG No.	WQA2-00-SGA-SDA-MXFS-10308/10307
DESCRIPTION OF INSPECTION					
Inspection Request For	First fix :Release from Mech to civil to start Erection of false ceiling and this come after all Mech erection is completed at Ceiling area for water foam system as per attached highlighted drawing @ fuel oil storage tanks .				
Inspection Location	fuel oil storage tanks			Dicipline	Mechanical
Schedule	Submission Date	18-04-2026	Inspection Date	19-04-2026	3:00 PM
					Time of Inspection 10:00 AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC	
	W	W		R	
				Owner R	
RESULT OF INTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐					
GENERAL COMMENTS :					
Previous Inspection Record Available			YES ☐ NO ☒		
EPC Contractor	Contractor's Representative	Name		Signature	
	Subcontractor	MOHAMMAH IMRAN		M. Imran	
	EPC Construction	SUN BIN		Sun Bin	
	EPC QA/QC	FAHEEM		Faheem	
				Date 18/04/2026	
				Date 18/04/2026	
				Date 18/04/2026	
				Date 18/04/2026	
Schedule	Submission Date	18-04-2026	Inspection Date	19-04-2026	3:00 PM
					Time of Inspection 9:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐					
GENERAL COMMENTS :					
(N/A)					
ISSUED BY	Name		Signature		Date
OWNER	Xawssah		[Signature]		19-4-2026

 شركة واجهة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)			 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA		
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01		
IN RFI No.	WQA2-COMN-RFI-MX-ME-000260			ITP No.	WQA2-00-YM_-ONH-CEEC-00101		
EX RFI No.	WQA2-COMN-RFI-CEEC-ME-004701	Rev	01	ITP Clause Ref.	3.1		
Owner	Wahat Al Wusta Energy Company			EPC	CEEC		
SubContractor	MINIMAX			DWG No.	WQA2-00-SGA-SDA-MXFS-10308/10307		
DESCRIPTION OF INSPECTION							
Inspection Request For	Inspection Request of Hydrostatic pressure test for water foam system as per attached highlighted drawing @ fuel oil storage tanks .						
Inspection Location	fuel oil storage tanks			Dicipline	Mechanical		
Schedule	Submission Date	18-04-2026	Inspection Date	19-04-2026	3:00 PM	Time of Inspection	10:00 AM
Action code from the ITP	Subcontractor		EPC Construction		EPC QA/QC		Owner
	H		H		W		W
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
Previous Inspection Record Available				YES ☐ NO ☒			
EPC Contractor	Contractor's Representative		Name		Signature		Date
	Subcontractor		MOHAMMAH IMRAN				18-04-2026
	EPC Construction		SUN BIN				18-04-2026
	EPC QA/QC		FAHEEM				18/04/2026
Schedule	Submission Date	18-04-2026	Inspection Date	19-04-2026	3:00 PM	Time of Inspection	9:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
ISSUED BY	Name		Signature		Date		
OWNER					22-4-2026		


 شركة واحدة الوصطي للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)			 中国能建沙特阿拉伯II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA		
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-COMN-RFI-MX-ME-000261				ITP No.	WQA2-00-YM_-ONH-CEEC-00101	
EX RFI No.	WQA2-COMN-RFI-CEEC-ME-00472		Rev	01	ITP Clause Ref.	2.8	
Owner	Wahat Al Wusta Energy Company				EPC	CEEC	
SubContractor	MINIMAX				DWG No.	WQA2-00-SGA-SDA-MXFS-10302/10301	
DESCRIPTION OF INSPECTION							
Inspection Request For	Second fix : Release from Mechanical to Civil after erection of water foam extinguishing system and accessories to do finishing work For water foam extinguishing system as per attached highlighted drawing @ Foam Storage Tank building (BSG).						
Inspection Location	Black Start Generator				Dicipline	Mechanical	
Schedule	Submission Date	19-04-2026	Inspection Date	20-04-2026	3:00 PM	Time of Inspection	10:00 AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner	
	W	W		R		R	
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
Previous Inspection Record Available				YES ☐ NO ☒			
EPC Contractor	Contractor's Representative	Name		Signature		Date	
	Subcontractor	MOHAMMAH IMRAN				19-04-2026	
	EPC Construction	SUN BIN					
	EPC QA/QC	FAHEEM				19-04-2026	
Schedule	Submission Date	19-04-2026	Inspection Date	20-04-2026	3:00 PM	Time of Inspection	9:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
ISSUED BY	Name		Signature		Date		
OWNER	Yawssef				19-4-2026		

 شركة واجهة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆11燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01
IN RFI No.	WQA2-COMN-RFI-MX-ME-000263			ITP No.	WQA2-00-YM_-ONH-CEEC-00101
EX RFI No.	WQA2-COMN-RFI-CEEC-ME-004743	Rev	01	ITP Clause Ref.	2.8
Owner	Wahat Al Wusta Energy Company			EPC	CEEC
SubContractor	MINIMAX			DWG No.	WQA2-00-SGA-SDA-MXFS-10307/10308
DESCRIPTION OF INSPECTION					
Inspection Request For	Second fix : Release from Mechanical to Civil after erection of water foam extinguishing system and accessories to do finishing work For water foam extinguishing system as per attached highlighted drawing @ Fuel Oil Storage Tank .				
Inspection Location	Fuel Oil Storage Tank			Dicipline	Mechanical
Schedule	Submission Date	21-04-2026	Inspection Date	22-04-2026	3:00 PM
					Time of Inspection
					10:00 AM
Action code from the ITP	Subcontractor	EPC Construction	EPC QA/QC	Owner	
	W	W	R	R	
RESULT OF INTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
Previous Inspection Record Available			YES ☐ NO ☒		
EPC Contractor	Contractor's Representative	Name	Signature	Date	
	Subcontractor	MOHAMMAH IMRAN	<i>M. Imran</i>	21-04-2026	
	EPC Construction	SUN BIN	<i>Sun Bin</i>	21-04-2026	
	EPC QA/QC	FAHEEM	<i>F. Faheem</i>	21-04-2026	
Schedule	Submission Date	21-04-2026	Inspection Date	22-04-2026	3:00 PM
					Time of Inspection
					9:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
<i>For Review</i>					
ISSUED BY	Name		Signature		Date
OWNER	<i>Youssef Noh</i>		<i>[Signature]</i>		22-4-2026


 شركة واجهة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特阿拉伯11项项目联合体项目 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01
IN RFI No.	WQA2-COMN-RFI-MX-ME-000264			ITP No.	WQA2-00-YM_-ONH-CEEC-00101
EX RFI No.	WQA2-COMN-RFI-CEEC-ME- 004744	Rev	01	ITP Clause Ref.	2.6
Owner	Wahat Al Wusta Energy Company			EPC	CEEC
SubContractor	MINIMAX			DWG No.	WQA2-00-SGA-SDA-MXFS-10307/10308
DESCRIPTION OF INSPECTION					
Inspection Request For	Nozzle & Foam Discharge Devices For water Foam extinguisher system as per attached highlighted drawing @ Fuel Oil Storage Tanks.				
Inspection Location	Fuel Oil Storage Tanks			Dicipline	Mechanical
Schedule	Submission Date	21-04-2026	Inspection Date	22-04-2026	3:00 PM
					Time of Inspection
					10:00 AM
Action code from the ITP	Subcontractor	EPC Construction	EPC QA/QC	Owner	
	W	W	W	W	
RESULT OF INTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
Previous Inspection Record Available			YES ☐ NO ☒		
EPC Contractor	Contractor's Representative	Name	Signature	Date	
	Subcontractor	MOHAMMAH IMRAN	<i>M. Imran</i>	21-04-2026	
	EPC Construction	SUN BIN	<i>Sun Bin</i>	21-04-2026	
	EPC QA/QC	F. FAHEEM	<i>F. Faheem</i>	21-04-26	
Schedule	Submission Date	21-04-2026	Inspection Date	22-04-2026	3:00 PM
					Time of Inspection
					9:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
<i>For Review</i>					
ISSUED BY	Name	Signature	Date		
OWNER	<i>Kawssel</i>	<i>[Signature]</i>	22-4-2026		


 شركة واجهة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-COMN-RFI-MX-ME-0000267				ITP No.	WQA2-00-YM_-ONH-CEEC-00044	
EX RFI No.	WQA2-COMN-RFI-CEEC-ME-	004770	Rev	01	ITP Clause Ref.	3.4	
Owner	Wahat Al Wusta Energy Company				EPC	CEEC	
SubContractor	MINIMAX				DWG No.	WQA2-00-SGA-SDA-MXFS-10102/10101	
DESCRIPTION OF INSPECTION							
Inspection Request For	Inspection Request of Anchor Bolt Tourquing for Fire Fighting Pump System @ Fire Water Pump House.						
Inspection Location	Fire Water Pump House				Dicipline	Mechanical	
Schedule	Submission Date	22-04-2026	Inspection Date	23-04-2026	3:00 PM	Time of Inspection 10:00 AM	
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner	
	H	H		W		S	
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION:							
ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
Previous Inspection Record Available				YES ☐ NO ☒			
EPC Contractor	Contractor's Representative	Name		Signature		Date	
	Subcontractor	MOHAMMAH IMRAN				22-04-2026	
	EPC Construction	SUN BIN				22/04/26	
	EPC QA/QC	FAHEEM				22/04/2026	
Schedule	Submission Date	22-04-2026	Inspection Date	23-04-2026	3:00 PM	Time of Inspection 9:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION:							
ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
For Review							
ISSUED BY	Name		Signature		Date		
OWNER	Youssef Nakh				23-4-2026		



 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01
IN RFI No.	WQA2-COMN-RFI-MX-ME-000270			ITP No.	WQA2-00-YM_-ONH-CEEC-00101
EX RFI No.	WQA2-COMN-RFI-CEEC-ME-004832	Rev	01	ITP Clause Ref.	2.2
Owner	Wahat Al Wusta Energy Company			EPC	CEEC
SubContractor	MINIMAX			DWG No.	WQA2-00-SGA-SDA-MXFS-10307/10308
DESCRIPTION OF INSPECTION					
Inspection Request For	Deluge/Proportioning System For water Foam extinguisher system as per attached highlighted drawing @ Fuel Oil Storage Tanks.				
Inspection Location	Fuel Oil Storage Tanks			Dicipline	Mechanical
Schedule	Submission Date	25-04-2026	Inspection Date	26-04-2026	3:00 PM
					Time of Inspection
					10:00 AM
Action code from the ITP	Subcontractor	EPC Construction	EPC QA/QC	Owner	
	H	H	W	W	
RESULT OF INTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
Previous Inspection Record Available			YES ☐ NO ☒		
EPC Contractor	Contractor's Representative	Name	Signature	Date	
	Subcontractor	MOHAMMAH IMRAN	<i>M. Imran</i>	25-04-2026	
	EPC Construction	SUN BIN	<i>Sun Bin</i>	25-04-2026	
	EPC QA/QC	FAHEEM	<i>Faheem</i>	25-04-2026	
Schedule	Submission Date	25-04-2026	Inspection Date	26-04-2026	3:00 PM
					Time of Inspection
					9:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
ISSUED BY	Name		Signature	Date	
OWNER	Youssef		<i>[Signature]</i>	28-4-226	


 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01
IN RFI No.	WQA2-COMN-RFI-MX-ME-000271			ITP No.	WQA2-00-YM_-ONH-CEEC-00101
EX RFI No.	WQA2-COMN-RFI-CEEC-ME-004833	Rev	01	ITP Clause Ref.	2.7
Owner	Wahat Al Wusta Energy Company			EPC	CEEC
SubContractor	MINIMAX			DWG No.	WQA2-00-SGA-SDA-MXFS-10307/10308
DESCRIPTION OF INSPECTION					
Inspection Request For	Foam Proportioner Installation For water Foam extinguisher system as per attached highlighted drawing @ Fuel Oil Storage Tanks.				
Inspection Location	Fuel Oil Storage Tanks			Dicipline	Mechanical
Schedule	Submission Date	25-04-2026	Inspection Date	26-04-2026	3:00 PM
					Time of Inspection
					10:00 AM
Action code from the ITP	Subcontractor	EPC Construction	EPC QA/QC	Owner	
	H	H	W	W	
RESULT OF INTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
Previous Inspection Record Available			YES ☐ NO ☒		
EPC Contractor	Contractor's Representative	Name	Signature	Date	
	Subcontractor	MOHAMMAH IMRAN		25-04-2026	
	EPC Construction	SUN BIN		25-04-2026	
	EPC QA/QC	FAHEEM		25-04-26	
Schedule	Submission Date	25-04-2026	Inspection Date	26-04-2026	3:00 PM
					Time of Inspection
					9:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
ISSUED BY	Name		Signature	Date	
OWNER	Youssef			28-4-2026	



 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆11燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT					Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01		
IN RFI No.	WQA2-COMN-RFI-MX-ME-000272					ITP No.	WQA2-00-YM_-ONH-CEEC-00027		
EX RFI No.	WQA2-COMN-RFI-CEEC-ME- 004872		Rev	01		ITP Clause Ref.	2.4		
Owner	Wahat Al Wusta Energy Company					EPC	CEEC		
SubContractor	MINIMAX					Top No	WQA2-00-SGE-SDA-MXFS10210/10211		
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection Request of Bolt tightening check for water sprinkler system network as per attached highlighted drawing @ Hydrogen Generation Building.								
Inspection Location	Hydrogen Generation Building					Dicipline	Mechanical		
Schedule	Submission Date	27-04-2026	Inspection Date	28-04-2026	Time of request	3:00 PM	Time of Inspection	10:00 AM	
Action code from the ITP		Subcontractor		EPC Construction		EPC QA/QC		Owner	
		H		H		w		w	
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
Previous Inspection Record Available					YES ☐ NO ☒				
EPC Contractor		Contractor's Representative		Name		Signature		Date	
		Subcontractor		MOHAMMAH IMRAN		H. Juma		27/04/2026	
		EPC Construction		SUN BIN		Sun Bin		27/04/2026	
		EPC QA/QC		FAHEEM		F. Aft		22/04/26	
Schedule	Submission Date	27-04-2026	Inspection Date	28-04-2026	3:00 PM	Time of Inspection	11:00 AM		
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
ISSUED BY OWNER Name Youssef Signature  Date 28-4-2026									


 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-COMN-RFI-MX-IC-000056			ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-COMN-RFI-CEEC-IC- 000954	Rev	01	ITP Clause Ref.	2.7.2.13			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXF5-10788			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection Request For Cable checking(outfit and insulation), continuity and bonding test at fuel oil forwarding pump station as per attached marked drawings							
Inspection Location	fuel oil forwarding pump station			Dicipline	I&C			
Schedule	Submission Date	29/04/2026	Inspection Date	30/04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner		
	H	H		W		W		
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
Previous Inspection Record Available				YES ☐ NO ☒				
EPC Contractor	Contractor's Representative	Name		Signature		Date		
	Subcontractor	M. Rais				29 /04/2026		
	EPC Construction	Sun Bih				29 /04/2026		
	EPC QA/QC	IRFAN				29 /04/2026		
Schedule	Submission Date	29/04/2026	Inspection Date	30/04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
_____ _____ _____ _____								
ISSUED BY	Name		Signature		Date			
OWNER	ADIL 108M				31/04/2026			



 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆 II 燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA		
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-COMN-RFI-MX-IC-000057			ITP No.	WQA2-00-YY_-ONH-CEEC-00001	
EX RFI No.	WQA2-COMN-RFI-CEEC-IC- 000995	Rev	01	ITP Clause Ref.	2.7.2.13	
Owner	Wahat Al Wusta Energy Company			EPC	CEEC	
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10786	
DESCRIPTION OF INSPECTION						
Inspection Request For	Inspection Request For Cable checking(outfit and insulation), continuity and bonding test at Fuel Oil unloading area as per attached marked drawings					
Inspection Location	Fuel Oil unloading area			Dicipline	I&C	
Schedule	Submission Date	29 /04/2026	Inspection Date	30 /04/2026	Time of request	11:00 AM
					Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner
	H	H		W		W
RESULT OF INTERNAL INSPECTION AND TESTING						
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐						
GENERAL COMMENTS :						
Previous Inspection Record Available			YES ☐ NO ☒			
EPC Contractor	Contractor's Representative	Name	Signature	Date		
	Subcontractor	M. Rais		29 /04/2026		
	EPC Construction	Sam Bin		29 /04/2026		
	EPC QA/QC	IRFAN		29 /04/2026		
Schedule	Submission Date	29 /04/2026	Inspection Date	30 /04/2026	Time of request	11:00 AM
					Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING						
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐						
GENERAL COMMENTS :						
ISSUED BY	Name		Signature		Date	
OWNER	ADIL /GBAL				31/04/2026	

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-COMN-RFI-MX-IC-000058			ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-COMN-RFI-CEEC-IC- 000 961	Rev	01	ITP Clause Ref.	2.7,2.13			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10793			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection Request For Cable checking(outfit and insulation), continuity and bonding test at Fuel Natural Gas Area as per attached marked drawings							
Inspection Location	Fuel Natural Gas Area			Dicipline	I&C			
Schedule	Submission Date	30/04/2026	Inspection Date	02/05/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP		Subcontractor	EPC Construction	EPC QA/QC		Owner		
		H	H	W		W		
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION:								
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED		☐
GENERAL COMMENTS :								
Previous Inspection Record Available			YES ☐			NO ☒		
EPC Contractor		Contractor's Representative	Name	Signature		Date		
		Subcontractor	M. Rais			30 /04/2026		
		EPC Construction	Sum Bin			30 /04/2026		
		EPC QA/QC	IRFAN			30 /04/2026		
Schedule	Submission Date	30/04/2026	Inspection Date	02/05/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION:								
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED		☐
GENERAL COMMENTS :								
ISSUED BY	Name		Signature		Date			
OWNER	ADIL Iqbal				05/02/2021			

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中國能建沙特西姆II燃機項目聯營體項目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-COMN-RFI-MX-IC-000059			ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-COMN-RFI-CEEC-IC- 000962	Rev	01	ITP Clause Ref.	2.7,2.13			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10782/10783			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection Request For Cable checking(outfit and insulation), continuity and bonding test at Fuel Oil System LV E house & control system as per attached marked drawings							
Inspection Location	Fuel Oil System LV E house & control system			Dicipline	I&C			
Schedule	Submission Date	30/04/2026	Inspection Date	02/05/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner		
	H	H		W		W		
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION:								
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED		☐
GENERAL COMMENTS :								
Previous Inspection Record Available				YES ☐ NO ☒				
EPC Contractor	Contractor's Representative	Name		Signature		Date		
	Subcontractor	M. Rais				30 /04/2026		
	EPC Construction	Sun Bin				30 /04/2026		
	EPC QA/QC	IRFAN				30 /04/2026		
Schedule	Submission Date	30/04/2026	Inspection Date	02/05/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION:								
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED		☐
GENERAL COMMENTS :								
ISSUED BY	Name		Signature		Date			
OWNER	ADIL JABIR				12/5/2026			

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)			 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01		
IN RFI No.	WQA2-COMN-RFI-MX-EL000003				ITP No.	WQA2-00-YE_-ONH-CEEC-00009		
EX RFI No.	WQA2-COMN-RFI-CEEC-EL-001520	Rev	01		ITP Clause Ref.	3.4		
Owner	Wahat Al Wusta Energy Company				EPC	CEEC		
SubContractor	MINIMAX				Drawing NO	WQA2-00-SGA-SDD-MXFS-10101		
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection Request for Continuity test & insulation resistance test for fire fighting electric pump 01 & 02 and fire fighting jockey pump 01 & 02 tag no 00SGA10GK001,00SGA10GK002,00SGA10GK003,00SGA10GK004 as per attached drawing.							
Inspection Location	Water Pump Building				Dicipline	Electrical		
Schedule	Submission Date	27 /04/2026	Inspection Date	28 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner		
	H	H		W		W		
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
Previous Inspection Record Available				YES ☐ NO ☒				
EPC Contractor	Contractor's Representative	Name		Signature		Date		
	Subcontractor	M. Rals				27 /04/2026		
	EPC Construction	Sim Bih				27 /04/2026		
	EPC QA/QC	Abdullah				27 /04/2026		
Schedule	Submission Date	27 /04/2026	Inspection Date	28 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
_____ _____ _____ _____								
ISSUED BY	Name		Signature		Date			
OWNER	ADIC /OBAL				28/04/2026			

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特阿拉伯II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA		
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-COMN-RFI-MX-IC-000055			ITP No.	WQA2-00-YY_-ONH-CEEC-00001	
EX RFI No.	WQA2-COMN-RFI-CEEC-IC- 000953	Rev	01	ITP Clause Ref.	2.7.2.13	
Owner	Wahat Al Wusta Energy Company			EPC	CEEC	
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10785	
DESCRIPTION OF INSPECTION						
Inspection Request For	Inspection Request For Cable checking(outfit and insulation), continuity and bonding test at foam storage room as per attached marked drawings					
Inspection Location	Foam Storage Room			Dicipline	I&C	
Schedule	Submission Date	29 /04/2026	Inspection Date	30/04/2026	Time of request	11:00 AM
					Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner
	H	H		W		W
RESULT OF INTERNAL INSPECTION AND TESTING						
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐						
GENERAL COMMENTS :						
Previous Inspection Record Available			YES ☐ NO ☒			
EPC Contractor	Contractor's Representative	Name	Signature	Date		
	Subcontractor	M. Rals		29 /04/2026		
	EPC Construction	Sam B.h		29 /04/2026		
	EPC QA/QC	IRFAN		29 /04/2026		
Schedule	Submission Date	29 /04/2026	Inspection Date	30 /04/2026	Time of request	11:00 AM
					Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING						
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐						
GENERAL COMMENTS :						
ISSUED BY	Name		Signature		Date	
OWNER	ADIL IOBAL				30/04/2026	

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆II 燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-FFC-RFI-MX-IC-000005				ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-FFC-RFI-CEEC-IC-	000891	Rev	01	ITP Clause Ref.	2.8			
Owner	Wahat Al Wusta Energy Company				EPC	CEEC			
SubContractor	MINIMAX				DWG No.	WQA2-11-SGY-SDA-MXFS-10977/10986			
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection Request For Cable installatin (smoke detector, combination horn & manual call point) at VFD room for augmenting air fan 1 & 2 as per attached marked drawings								
Inspection Location	Fin Fan Area				Dicipline	I&C			
Schedule	Submission Date	20 /04/2025	Inspection Date	21 /04/2025	Time of request	11:00 AM	Time of Inspection	09:00:AM	
Action code from the ITP		Subcontractor	EPC Construction	EPC QA/QC	Owner				
		H	H	W	W				
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
Previous Inspection Record Available					YES ☐ NO ☒				
EPC Contractor		Contractor's Representative	Name	Signature	Date				
		Subcontractor	M Rias		20 /04/2026				
		EPC Construction	Sum Bin		20 /04/2026				
		EPC QA/QC	IRFAN		20 /04/2026				
Schedule	Submission Date	20 /04/2026	Inspection Date	21 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
ISSUED BY	Name			Signature			Date		
OWNER	ADIL IORAC						20/04/2026		

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-FG-RFI-MX-IC-000003				ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-FG-RFI-CEEC-IC-	000744	Rev	01	ITP Clause Ref.	2.1			
Owner	Wahat Al Wusta Energy Company				EPC	CEEC			
SubContractor	MINIMAX				DWG No.	WQA2-10-SGY-SDA-MXFS-10795/10807/10808			
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection Request For Fire and gas alarm panels & junction box & grounding check (module box installation & termination tag no:00SGY02GA701,00SGY02GA702,00SGY02GA703) at fuel gas system (LV E house 1 & 2 and control system) as per attached marked drawings								
Inspection Location	Fuel Gas System				Dicipline	I&C			
Schedule	Submission Date	06 /04/2026	Inspection Date	07 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM	
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner			
	H	H		W		W			
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
Previous Inspection Record Available					YES ☐ NO ☒				
EPC Contractor	Contractor's Representative	Name		Signature		Date			
	Subcontractor	M.RAIS				06 /04/2026			
	EPC Construction	Wmy oia m'g				06 /04/2026			
	EPC QA/QC	M.IRFAN				06 /04/2026			
Schedule	Submission Date	06 /04/2026	Inspection Date	07 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
ISSUED BY	Name		Signature		Date				
OWNER	ADIL /OBAL				07/04/2026				

REQUEST FOR INSPECTION (RFI)

Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-FG-RFI-MX-IC-000005			ITP No.	WQA2-00-YY_-ONH-CEEC-00001	
EX RFI No.	WQA2-FG-RFI-CEEC-IC-	000957	Rev	01	ITP Clause Ref.	2.7,2.13
Owner	Wahat Al Wusta Energy Company			EPC	CEEC	
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10795/10807/10808	

DESCRIPTION OF INSPECTION

Inspection Request For	Inspection Request For Cable checking(out fit & insulation) & continuity and bonding test at fuel gas system (LV E house 1 & 2 and control system) as per attached marked drawings							
Inspection Location	Fuel Gas System				Dicipline	I&C		
Schedule	Submission Date	29 /04/2026	Inspection Date	30/04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP		Subcontractor		EPC Construction	EPC QA/QC		Owner	
		H		H	W		W	

RESULT OF INTERNAL INSPECTION AND TESTING

APPROVAL FOR CONSTRUCTION:

ACCEPTED



ACCEPTED WITH COMMENTS



REJECTED



GENERAL COMMENTS :

Previous Inspection Record Available		YES ☐		NO ☒	
EPC Contractor	Contractor's Representative	Name	Signature	Date	
	Subcontractor	M.RAIS		29 /04/2026	
	EPC Construction			29 /04/2026	
	EPC QA/QC	M.IRFAN		29 /04/2026	

Schedule	Submission Date	29 /04/2026	Inspection Date	30 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
----------	-----------------	-------------	-----------------	-------------	-----------------	----------	--------------------	----------

RESULT OF EXTERNAL INSPECTION AND TESTING

APPROVAL FOR CONSTRUCTION:

ACCEPTED



ACCEPTED WITH COMMENTS




REJECTED





GENERAL COMMENTS :


ISSUED BY	Name	Signature	Date
OWNER	<i>ADN 10PM</i>	<i>ADN</i>	<i>30/04/2026</i>

 شركة واجهة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特阿拉伯II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-FOT1-RFI-MX-IC-000003			ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-FOT1-RFI-CEEC-IC- 000856	Rev	01	ITP Clause Ref.	2.2,2.3,2.4,2.11			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			DWG No.	WQA2-00-SGY-SDA-MXFS-10785			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection Request For manual call points,automatic fire & gas detectors & alarm sounders(flame detector,Combination horn>manual call point,start & end terminal boxes tag No:00SGY02EH303,00SGY02EH304,00SGY02EH305,00SGY02EH405,00SGY02EH404,00SGY02EH411,00SGY02EH322,00SGY02EH323,00SGY02EH324,00SGY02EH325,00SGY02EH326,00SGY02EH327,00SGY02EH328,00SGY02EH329,00SGY02EH310,00SGY02EH311,00SGY02EH312,00SGY02EH313,00SGY02EH320,00SGY02EH321,00SGY02EH322,00SGY02EH323,00SGY02EH338,00SGY02EH424,00SGY02EH425,00SGY02EH339) in fuel oil storage tank 1 & 2 are as per attached marked drawings							
Inspection Location	fuel oil storage tank-1 & 2			Dicipline	I&C			
Schedule	Submission Date	14 /04/2026	Inspection Date	15 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP		Subcontractor	EPC Construction	EPC QA/QC		Owner		
		H	H	W		W		
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION:								
ACCEPTED ☒			ACCEPTED WITH COMMENTS ☐			REJECTED ☐		
GENERAL COMMENTS :								
Previous Inspection Record Available				YES ☐ NO ☒				
EPC Contractor		Contractor's Representative	Name	Signature		Date		
		Subcontractor	M.Rais	Rais		14 /04/2026		
		EPC Construction	Wmy jin m'g	3 13 04		14 /04/2026		
		EPC QA/QC	M. IRFAN	AF		14 /04/2026		
Schedule	Submission Date	14 /04/2026	Inspection Date	15/04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION:								
ACCEPTED ☒			ACCEPTED WITH COMMENTS ☐			REJECTED ☐		
GENERAL COMMENTS :								
_____ _____ _____ _____								
ISSUED BY	Name		Signature		Date			
OWNER	ADIC IORAL		ADIC		16/4/2026			


 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆 II 燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-FOT1-RFI-MX-IC-000007				ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-FOT1-RFI-CEEC-IC- 000 921	Rev	01		ITP Clause Ref.	2.7,2.13			
Owner	Wahat Al Wusta Energy Company				EPC	CEEC			
SubContractor	MINIMAX				DWG No.	WQA2-00-SGY-SDA-MXFS-10785			
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection Request For cable Checking(outfit & insulation & continuity bonding test)in fuel oil storage tank 1 & 2 and Foam Storage room are as per attached marked drawings								
Inspection Location	fuel oil storage tank-1 & 2				Dicipline	I&C			
Schedule	Submission Date	25 /04/2026	Inspection Date	26 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM	
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner			
	H	H		W		W			
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
Previous Inspection Record Available					YES ☐ NO ☒				
EPC Contractor	Contractor's Representative	Name		Signature		Date			
	Subcontractor	M.Rais				25 /04/2026			
	EPC Construction	Wagdy M. M.				25 /04/2026			
	EPC QA/QC	M. IRFAN				25 /04/2026			
Schedule	Submission Date	25 /04/2026	Inspection Date	26 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
ISSUED BY	Name		Signature		Date				
OWNER	ADIL - 103AL				26/04/2026				

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-FOT1-RFI-MX-IC-000008			ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-FOT1-RFI-CEEC-IC-000922	Rev	01	ITP Clause Ref.	2.1			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			DWG No.	WQA2-00-SGY-SDA-MXFS-10785			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection Request For fire and gas panels & junction box & grounding check for (module box termination tag no:00SGY02GA401,00SGY02GA304,00SGY02GA303)in fuel oil storage tank 1 & 2 are as per attached marked drawings							
Inspection Location	fuel oil storage tank-1 & 2			Dicipline	I&C			
Schedule	Submission Date	25 /04/2026	Inspection Date	26/04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor		EPC Construction		EPC QA/QC		Owner	
	H		H		W		W	
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
Previous Inspection Record Available				YES ☐ NO ☒				
EPC Contractor	Contractor's Representative		Name		Signature		Date	
	Subcontractor		M.Rais		Rais		25 /04/2026	
	EPC Construction		Wang Jia Ming		王志明		25 /04/2026	
	EPC QA/QC		M. IRFAN		IRFAN		25 /04/2026	
Schedule	Submission Date	25 /04/2026	Inspection Date	26/04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
_____ _____ _____ _____								
ISSUED BY	Name		Signature		Date			
OWNER	NOR IBRAHIM		[Signature]		26/04/2026			

 شركة واجهة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特阿拉伯II燃机项目运营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA		
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-FOT1-RFI-MX-IC-000009			ITP No.	WQA2-00-YY_-ONH-CEEC-00001	
EX RFI No.	WQA2-FOT1-RFI-CEEC-IC-000923	Rev	01	ITP Clause Ref.	2.1	
Owner	Wahat Al Wusta Energy Company			EPC	CEEC	
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10785	
DESCRIPTION OF INSPECTION						
Inspection Request For	Inspection Request For Fire and gas alarm panel, junction box & grounding check (module box installation and termination tag no:00SGY02GA311,00SGY02GA312) at fuel oil storage tank-1 & 2 as per attached marked drawings					
Inspection Location	fuel oil storage tank-1 & 2			Dicipline	I&C	
Schedule	Submission Date	25/04/2026	Inspection Date	26/04/2026	Time of request	11:00 AM
					Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner
	H	H		W		W
RESULT OF INTERNAL INSPECTION AND TESTING						
APPROVAL FOR CONSTRUCTION:						
ACCEPTED		☒		ACCEPTED WITH COMMENTS		☐
				REJECTED		☐
GENERAL COMMENTS :						
Previous Inspection Record Available			YES ☐ NO ☒			
EPC Contractor	Contractor's Representative	Name		Signature		Date
	Subcontractor	M. Rais				25/04/2026
	EPC Construction	W. Rajia				25/04/2026
	EPC QA/QC	IRFAN				25/04/2026
Schedule	Submission Date	25/04/2026	Inspection Date	26/04/2026	Time of request	11:00 AM
					Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING						
APPROVAL FOR CONSTRUCTION:						
ACCEPTED		☒		ACCEPTED WITH COMMENTS		☐
				REJECTED		☐
GENERAL COMMENTS :						
ISSUED BY	Name		Signature		Date	
OWNER	ADIL IGBAL				26/04/2026	

 شركة واجهة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特阿拉伯II期项目联合运营项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-GT11-RFI-MX-IC-000017			ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-GT11-RFI-CEEC-IC-000706	Rev	01	ITP Clause Ref.	2.2,2.3,2.4,2.5,2.11			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			DWG No.	WQA2-11-SGY-SDA-MXFS-10900			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection request for manual call point, fire and gas detectors, alarm sounders, manual abort switch & manual release push buttons tag no:11SGY13EH202,11SGY13EH203,11SGY13EH109,11SGY13EH110,11SGY13CH123,11SGY13CH124,11SGY13CH125,11SGY13EH204) at GT11 power control module-1 (Battery room) as per attached highlighted drawing.							
Inspection Location	GT11 power control module 1			Discipline	I&C			
Schedule	Submission Date	02/04/2026	Inspection Date	04/04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner		
	H	H		W		W		
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☐ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
Previous Inspection Record Available				YES ☐ NO ☐				
EPC Contractor	Contractor's Representative		Name		Signature		Date	
	Subcontractor		M.RAIS				02/04/2026	
	EPC Construction		Wang chao				02/04/2026	
	EPC QA/QC		M.IRFAN				02/04/2026	
Schedule	Submission Date	02/04/2026	Inspection Date	04/04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特阿拉伯II期项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-GT12-RFI-MX-IC-000009			ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-GT12-RFI-CEEC-IC- 000707	Rev	01	ITP Clause Ref.	2.7,2.13			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10944/10945/10946/10911			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection request for cable checking (outfit & insulation), continuity and bonding test at GT12 (LV Room, MV Room, Relay Room, Power Control Module-2) as per attached highlighted drawing.							
Inspection Location	GT 12 power control module -2			Dicipline	I&C			
Schedule	Submission Date	02 /04/2026	Inspection Date	04 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner		
	H	H		W		W		
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
Previous Inspection Record Available				YES ☐ NO ☒				
EPC Contractor	Contractor's Representative	Name		Signature		Date		
	Subcontractor	M. RAIS				02 /04/2026		
	EPC Construction	Wang jianming				02 /04/2026		
	EPC QA/QC	M. JRFAN				02 /04/2026		
Schedule	Submission Date	02 /04/2026	Inspection Date	04 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
ISSUED BY OWNER Name ADIL IOBAL Signature  Date 05/04/2026								



 شركة واحدة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-GT12-RFI-MX-IC-000010				ITP No.	WQA2-00-YY_-ONH-CEEC-00001	
EX RFI No.	WQA2-GT12-RFI-CEEC-IC- 000728	Rev	01		ITP Clause Ref.	2.2,2.3,2.4,2.5,2.11	
Owner	Wahat Al Wusta Energy Company				EPC	CEEC	
SubContractor	MINIMAX				DWG No.	WQA2-10-SGY-SDA-MXFS-10944/10945/10946	
DESCRIPTION OF INSPECTION							
Inspection Request For	Inspection request for installation of Manul call point,automatic fire & gas detectors,alarm sounders,manual release push buttons tag no:{MV ROOM 12SGY17CH601/602/603/512/513/514/511,12SGY17EH607/608/506/507/502/504/601/603/605/605/501/606,12SGK17LS001,12SGK17PG501,1 2SGK17CP501,12SGK17AA800}(LV ROOM 12SGY17EH306/407/307/408/405/302/304/403/404/314/301/303/406/305,12SGY17CH401/402/403/317/316/315/311/314,12SGK17LS002,12S GK17PG503,12SGK17CP502,12SGK17AA801}(RELAY ROOM 12 12SGY17EH206/202/104102/204105/101/103/205/201/308/409/508/609/309/410/509/610,12SGY17CH115/114/113/116/111/112/117/201/2 03/202,12SGK17CP503,12SGK17PG505,12SGK17LS003,12SGK17AA802) at GT12 (LV Room,MV Room,Relay Room) as per attached highlighted drawing.						
Inspection Location	GT 12 LV ,MV RELAY ROOM				Dicipline	I&C	
Schedule	Submission Date	05/04/2026	Inspection Date	06/04/2026	Time of request	11:00 AM	
					Time of Inspection	09:00:AM	
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner	
	H	H		W		W	
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION:							
ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
Previous Inspection Record Available				YES ☐ NO ☒			
EPC Contractor	Contractor's Representative	Name		Signature		Date	
	Subcontractor	M.RAIS				05/04/2026	
	EPC Construction	Yasir 700				05/04/2026	
	EPC QA/QC	M.IRFAN				05/04/2026	
Schedule	Submission Date	05/04/2026	Inspection Date	06/04/2026	Time of request	11:00 AM	
					Time of Inspection	10:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION:							
ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
_____ _____ _____ _____							
ISSUED BY	Name		Signature		Date		
OWNER	ADIL IOBAL				04/06/2026		


 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特阿拉伯II期项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-GT11-RFI-MX-IC-000020				ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-GT11-RFI-CEEC-IC-	000773		Rev	01	ITP Clause Ref.	3.1		
Owner	Wahat Al Wusta Energy Company				EPC	CEEC			
SubContractor	MINIMAX				DWG No.	WQA2-10-SGY-SDA-MXF5-10900/10933/10934/10935			
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection request for Final inspection and acceptance at GT11 E-House as per attached highlighted drawing.								
Inspection Location	GT11 E-House				Discipline	I&C			
Schedule	Submission Date	08/04/2026	Inspection Date	09/04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM	
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner			
	H	H		H		W			
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
Previous Inspection Record Available					YES ☐ NO ☒				
EPC Contractor	Contractor's Representative	Name		Signature		Date			
	Subcontractor	M.RAIS				08/04/2026			
	EPC Construction	Mangjia ming				08/04/2026			
	EPC QA/QC	M.IRFAN				08/04/2026			
Schedule	Submission Date	08/04/2026	Inspection Date	09/04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
ISSUED BY	Name		Signature		Date				
OWNER	ADIL / 108AL				04/08/2026				


 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-GT11-RFI-MX-IC-000019			ITP No.	WQA2-00-YY_ONH-CEEC-00001			
EX RFI No.	WQA2-GT11-RFI-CEEC-IC-000852	Rev	01	ITP Clause Ref.	2.7,2.13			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXF5-10963			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection request for cable checking (outfit & insulation), continuity and bonding test at GT11 transformer GSUT & UAT as per attached highlighted drawing.							
Inspection Location	GT11 Transformer <i>Fire alarm</i>		Discipline	I&C				
Schedule	Submission Date	14 /04/2026	Inspection Date	15 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor		EPC Construction		EPC QA/QC		Owner	
	H		H		W		W	
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION:								
ACCEPTED ☒			ACCEPTED WITH COMMENTS ☐			REJECTED ☐		
GENERAL COMMENTS :								
Previous Inspection Record Available				YES ☐ NO ☒				
EPC Contractor	Contractor's Representative		Name		Signature		Date	
	Subcontractor		M.RAIS		<i>[Signature]</i>		14 /04/2026	
	EPC Construction		<i>[Signature]</i>		<i>[Signature]</i>		14 /04/2026	
	EPC QA/QC		M.IRFAN		<i>[Signature]</i>		14 /04/2026	
Schedule	Submission Date	14 /04/2026	Inspection Date	15 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION:								
ACCEPTED ☒			ACCEPTED WITH COMMENTS ☐			REJECTED ☐		
GENERAL COMMENTS :								
ISSUED BY	Name		Signature		Date			
OWNER	ADIL IOBAL		<i>[Signature]</i>		16/04/2026			


 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特阿拉伯II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-GT11-RFI-MX-IC-000021			ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-GT11-RFI-CEEC-IC-000856	Rev	01	ITP Clause Ref.	3.1			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			TOP NO	WQA2-TOP-BOP-GT-11-SGY02			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection Request for Final Inspection and Acceptance (Documents Review) of Fire Detection and Alarm System For GT11 Transformer as per attached drawing.							
Inspection Location	GT 11 Transformer			Dicipline	I&C			
Schedule	Submission Date	15 /04/2026	Inspection Date	16 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner		
	H	H		W		W		
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
Previous Inspection Record Available			YES ☐ NO ☒					
EPC Contractor	Contractor's Representative	Name	Signature	Date				
	Subcontractor	M.RAIS	<i>Rais</i>	15 /04/2026				
	EPC Construction	Wm jia m	<i>Wm jia m</i>	15 /04/2026				
	EPC QA/QC	M.IRFAN	<i>M.Irfan</i>	15 /04/2026				
Schedule	Submission Date	15 /04/2026	Inspection Date	16 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
ISSUED BY	Name		Signature		Date			
OWNER	ADIC 10BAL		<i>ADIC</i>		27/04/2026			

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01		
IN RFI No.	WQA2-GT11-RFI-MX-ME-000007			ITP No.	WQA2-00-YM_-ONH-CEEC-00072-04		
EX RFI No.	WQA2-GT11-RFI-CEEC-ME-	003365	Rev	03	ITP Clause Ref.	2.9	
Owner	Wahat Al Wusta Energy Company			EPC	CEEC		
SubContractor	MINIMAX			DWG No.	WQA2-00-SGK-SDA-MXFS-11137/11136		
DESCRIPTION OF INSPECTION							
Inspection Request For	Inspection of Second fix : Release from Mechanical to Civil after erection of FM200 System and accessories to do finishing work for FM 200 (Gas system) as per attached highlighted drawing @ GT11 Electrical Relay Room, MV & LV .						
Inspection Location	GT11 Electrical Relay Room,MV & LV			Dicipline	Mechanical		
Schedule	Submission Date	13-04-2026	Inspection Date	14-04-2026	3:00 PM	Time of Inspection	10:00 AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner	
	W	W		R		R	
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
Previous Inspection Record Available			YES ☒ NO ☐				
EPC Contractor	Contractor's Representative	Name		Signature	Date		
	Subcontractor	MOHAMMAH IMRAN		M. Imran	13-04-2026		
	EPC Construction	SUN BIN		Sun Bin	13-04-2026		
	EPC QA/QC	FAHEEM		Faheem	13-04-2026		
Schedule	Submission Date	13-04-2026	Inspection Date	14-04-2026	3:00 PM	Time of Inspection	9:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
For Review							
ISSUED BY	Name		Signature		Date		
OWNER	Youssef		[Signature]		15-4-2-26		

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西湾11燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-GT11-RFI-MX-ME-000025				ITP No.	WQA2-00-YM_-ONH-CEEC-00027	
EX RFI No.	WQA2-GT11-RFI-CEEC-ME-	004773	Rev	01	ITP Clause Ref.	2.4	
Owner	Wahat Al Wusta Energy Company				EPC	CEEC	
SubContractor	MINIMAX				DWG No.	WQA2-00-SGE-SDA-MXFS-10253/10248	
DESCRIPTION OF INSPECTION							
Inspection Request For	Inspection Request of Bolt tightening check for watre sprinkler System @GT11 Transformer.						
Inspection Location	GT11 TRANSFORMER				Dicipline	Mechanical	
Schedule	Submission Date	22-04-2026	Inspection Date	23-04-2026	3:00 PM	Time of Inspection 10:00 AM	
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner	
	H	H		W		W	
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
Previous Inspection Record Available				YES ☐ NO ☒			
EPC Contractor	Contractor's Representative	Name		Signature		Date	
	Subcontractor	MOHAMMAH IMRAN				22-04-2026	
	EPC Construction	SUN BIN				22/04/2026	
	EPC QA/QC	FAHEEM				22/04/2026	
Schedule	Submission Date	22-04-2026	Inspection Date	23-04-2026	3:00 PM	Time of Inspection 9:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
ISSUED BY	Name		Signature		Date		
OWNER	Yousset				23-4-2026		


 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)			 中国能建沙特阿拉伯II期项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA		
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-GT12-RFI-MX-IC-000013				ITP No.	WQA2-00-YY_-ONH-CEEC-00001	
EX RFI No.	WQA2-GT12-RFI-CEEC-IC-	000798	Rev	01	ITP Clause Ref.	2.1	
Owner	Wahat Al Wusta Energy Company				EPC	CEEC	
SubContractor	MINIMAX				DWG No.	WQA2-10-SGY-SDA-MXFS-10911	
DESCRIPTION OF INSPECTION							
Inspection Request For	Inspection Request For fire and gas alarm panels & junction box & grounding check (module box termination tag no:12SGY14GA101,12SGY14GA102,12SGY14GA103,12SGY14GA104,12SGY14GA105)at GT12 power control module-2 as per attached marked drawings						
Inspection Location	GT 12 power control module -2				Dicipline	I&C	
Schedule	Submission Date	11 /04/2026	Inspection Date	12/04/2026	Time of request	11:00 AM	Time of Inspection 09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner	
	H	H		W		W	
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
Previous Inspection Record Available				YES ☐ NO ☒			
EPC Contractor	Contractor's Representative	Name		Signature		Date	
	Subcontractor	M.RAIS				11 /04/2026	
	EPC Construction	Wajid Al M. Y.				11 /04/2026	
	EPC QA/QC	M.IRFAN				11 /04/2026	
Schedule	Submission Date	11 /04/2026	Inspection Date	12 /04/2026	Time of request	11:00 AM	Time of Inspection 10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
_____ _____ _____ _____							
ISSUED BY	Name		Signature		Date		
OWNER	ADIL IOBAL				11/04/2026		



 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特阿拉伯II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA		
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-GT12-RFI-MX-IC-000014			ITP No.	WQA2-00-YY_-ONH-CEEC-00001	
EX RFI No.	WQA2-GT12-RFI-CEEC-IC- 000851	Rev	01	ITP Clause Ref.	3.1	
Owner	Wahat Al Wusta Energy Company			EPC	CEEC	
SubContractor	MINIMAX			DWG No.	WQA2-TOP-BOP-GT-12-SGY01	
DESCRIPTION OF INSPECTION						
Inspection Request For	Inspection Request For Final Inspection and Acceptance[Documents Review] for Fire Detection and Alarm System For GT12 E-House as per attached drawing					
Inspection Location	GT 12			Dicipline	I&C	
Schedule	Submission Date	14 /04/2026	Inspection Date	15 /04/2026	Time of request	11:00 AM
					Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner
	H	H		W		W
RESULT OF INTERNAL INSPECTION AND TESTING						
APPROVAL FOR CONSTRUCTION:						
ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐						
GENERAL COMMENTS :						
Previous Inspection Record Available						
YES ☐ NO ☒						
EPC Contractor	Contractor's Representative	Name	Signature	Date		
	Subcontractor	M.RAIS		14 /04/2026		
	EPC Construction	Wang jin my		14 /04/2026		
	EPC QA/QC	M.IRFAN		14 /04/2026		
Schedule	Submission Date	14 /04/2026	Inspection Date	15 /04/2026	Time of request	11:00 AM
					Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING						
APPROVAL FOR CONSTRUCTION:						
ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐						
GENERAL COMMENTS :						
_____ _____ _____ _____						
ISSUED BY	Name		Signature		Date	
OWNER	ADIC				19/04/2026	

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name		THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.		WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.		WQA2-GT12-RFI-MX-IC-000015				ITP No.		WQA2-00-YY_-ONH-CEEC-00001	
EX RFI No.		WQA2-GT12-RFI-CEEC-IC- 000853		Rev 01		ITP Clause Ref.		2.8	
Owner		Wahat Al Wusta Energy Company				EPC		CEEC	
SubContractor		MINIMAX				DWG No.		WQA2-10-SGY-SDA-MXFS-10764	
DESCRIPTION OF INSPECTION									
Inspection Request For		Inspection Request For Cable installation for Heat detectors, combination horn, manual call points, surge suppressor at GT12 Transformer as per attached marked drawings							
Inspection Location		GT 12 Transformer				Discipline		I&C	
Schedule		Submission Date		15 /04/2026		Inspection Date		16 /04/2026	
						Time of request		11:00 AM	
								Time of Inspection	
								09:00:AM	
Action code from the ITP		Subcontractor		EPC Construction		EPC QA/QC		Owner	
		H		H		W		W	
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
Previous Inspection Record Available					YES ☐ NO ☒				
EPC Contractor		Contractor's Representative		Name		Signature		Date	
		Subcontractor		M.RAIS				15 /04/2026	
		EPC Construction		Yas Han Tan				15 /04/2026	
		EPC QA/QC		M.IRFAN				15 /04/2026	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
ISSUED BY		Name		Signature		Date			
OWNER		ADK 108AL				16/04/2026			


 شركة واجهة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-GT12-RFI-MX-IC-000016			ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-GT12-RFI-CEEC-IC- 000 854	Rev	01	ITP Clause Ref.	2.6			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10764			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection Request For Cable tray and conduit installation for Heat detectors, combination horn, manual call points, surge suppressor at GT12 Transformer as per attached marked drawings							
Inspection Location	GT 12 Transformer			Dicipline	I&C			
Schedule	Submission Date	15 /04/2026	Inspection Date	16 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner		
	H	H		W		W		
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
Previous Inspection Record Available			YES ☐ NO ☒					
EPC Contractor	Contractor's Representative	Name	Signature	Date				
	Subcontractor	M.RAIS	<i>[Signature]</i>	15 /04/2026				
	EPC Construction	<i>Yus han 74</i>	<i>[Signature]</i>	15 /04/2026				
	EPC QA/QC	M.IRFAN	<i>[Signature]</i>	15 /04/2026				
Schedule	Submission Date	15 /04/2026	Inspection Date	16 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
ISSUED BY OWNER Name <i>ADIL IOBAL</i> Signature <i>[Signature]</i> Date <i>04/06/2026</i>								


 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特西姆 II 燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA		
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-GT12-RFI-MX-IC-000019			ITP No.	WQA2-00-YY_-ONH-CEEC-00001	
EX RFI No.	WQA2-GT12-RFI-CEEC-IC-000956	Rev	01	ITP Clause Ref.	27.2.13	
Owner	Wahat Al Wusta Energy Company			EPC	CEEC	
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10764	
DESCRIPTION OF INSPECTION						
Inspection Request For	Inspection Request For Cable checking(outfit and insulation), continuity and bonding test at GT12 as per attached marked drawings					
Inspection Location	GT12 Transformer			Dicipline	I&C	
Schedule	Submission Date	29 /04/2026	Inspection Date	30 /04/2026	Time of request	11:00 AM
					Time of Inspection	09:00:AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner
	H	H		W		W
RESULT OF INTERNAL INSPECTION AND TESTING						
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐						
GENERAL COMMENTS :						
Previous Inspection Record Available			YES ☐ NO ☒			
EPC Contractor	Contractor's Representative	Name	Signature		Date	
	Subcontractor	M. Rais	Rais		29 /04/2026	
	EPC Construction	Sum bin	Sum bin		29 /04/2026	
	EPC QA/QC	IRFAN	IRFAN		29 /04/2026	
RESULT OF EXTERNAL INSPECTION AND TESTING						
Schedule	Submission Date	29 /04/2026	Inspection Date	30 /04/2026	Time of request	11:00 AM
					Time of Inspection	10:00 AM
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐						
GENERAL COMMENTS :						
_____ _____ _____ _____						
ISSUED BY	Name		Signature		Date	
OWNER	ADIC 10BAL		ADIC		31/04/2026	




 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-GT12-RFI-MX-ME-0000253				ITP No.	WQA2-00-YM_-ONH-CEEC-00044	
EX RFI No.	WQA2-GT12-RFI-CEEC-ME-	004519	Rev	01	ITP Clause Ref.	6.1	
Owner	Wahat Al Wusta Energy Company				EPC	CEEC	
SubContractor	MINIMAX				DWG No.	WQA2-00-SGA-SDA-MXFS-10105/10101	
DESCRIPTION OF INSPECTION							
Inspection Request For	Inspection Request For Test pack Review & Clearance of leakage test for Fire Water Pump System @ Fire Water Pump building.						
Inspection Location	Fire Water Pump House				Dicipline	Mechanical	
Schedule	Submission Date	11-04-2026	Inspection Date	12-04-2026	3:00 PM	Time of Inspection	10:00 AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner	
	H	H		H		W	
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION:							
ACCEPTED		☒		ACCEPTED WITH COMMENTS		☐	
						REJECTED ☐	
GENERAL COMMENTS :							
Previous Inspection Record Available				YES ☐ NO ☒			
EPC Contractor	Contractor's Representative	Name		Signature		Date	
	Subcontractor	MOHAMMAH IMRAN				11-04-2026	
	EPC Construction	SUN BIN				11-04-2026	
	EPC QA/QC	FAHEEM				11/04/26	
Schedule	Submission Date	11-04-2026	Inspection Date	12-04-2026	3:00 PM	Time of Inspection	9:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION:							
ACCEPTED		☒		ACCEPTED WITH COMMENTS		☐	
						REJECTED ☐	
GENERAL COMMENTS :							
punch list to be close out							
ISSUED BY	Name		Signature		Date		
OWNER	Yassir				12-4-2026		



 شركة واجهة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特阿拉伯II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01
IN RFI No.	WQA2-GT12-RFI-MX-ME-0000018			ITP No.	WQA2-00-YM_-ONH-CEEC-00044
EX RFI No.	WQA2-GT12-RFI-CEEC-ME-004543	Rev	01	ITP Clause Ref.	3.1
Owner	Wahat Al Wusta Energy Company			EPC	CEEC
SubContractor	MINIMAX			DWG No.	WQA2-00-SGA-SDA-MXFS-10105/10101
DESCRIPTION OF INSPECTION					
Inspection Request For	6508 UAT Inspection Request For Test pack Review for water sprinkler system @ GT12 Transformer.				
Inspection Location	GT12 Transformer			Dicipline	Mechanical
Schedule	Submission Date	12-04-2026	Inspection Date	13-04-2026	3:00 PM
					Time of Inspection
					10:00 AM
Action code from the ITP	Subcontractor	EPC Construction	EPC QA/QC	raOwner	
	H	H	W	W	
RESULT OF INTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
Previous Inspection Record Available			YES ☐ NO ☒		
EPC Contractor	Contractor's Representative	Name	Signature	Date	
	Subcontractor	MOHAMMAH IMRAN		12-04-2026	
	EPC Construction	SUN BIN		12-04-2026	
	EPC QA/QC	FAHEEM		12-04-26	
Schedule	Submission Date	12-04-2026	Inspection Date	13-04-2026	3:00 PM
					Time of Inspection
					9:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
ISSUED BY	Name		Signature	Date	
OWNER	Youssef			14-4-2026	



 شركة واحدة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特阿拉伯II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01
IN RFI No.	WQA2-GT12-RFI-MX-ME-0000019			ITP No.	WQA2-00-YM_-ONH-CEEC-00027
EX RFI No.	WQA2-GT12-RFI-CEEC-ME-004601	Rev	01	ITP Clause Ref.	3.1
Owner	Wahat Al Wusta Energy Company			EPC	CEEC
SubContractor	MINIMAX			DWG No.	WQA2-00-SGA-SDA-MXFS-10248/10253
DESCRIPTION OF INSPECTION					
Inspection Request For	Inspection Request of Hydrostatic Pressure Test for water sprinkler system @ GT12 Transformer.				
Inspection Location	GT12 Transformer			Dicipline	Mechanical
Schedule	Submission Date	14-04-2026	Inspection Date	15-04-2026	3:00 PM
					Time of Inspection
					10:00 AM
Action code from the ITP	Subcontractor	EPC Construction	EPC QA/QC	raOwner	
	H	H	W	W	
RESULT OF INTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
Previous Inspection Record Available			YES ☐ NO ☒		
EPC Contractor	Contractor's Representative	Name	Signature	Date	
	Subcontractor	MOHAMMAH IMRAN	<i>M. Imran</i>	14-04-2026	
	EPC Construction	SUN BIN	<i>S. Bin</i>	14-04-2026	
	EPC QA/QC	FAHEEM	<i>F. Heem</i>	14-04-2026	
Schedule	Submission Date	14-04-2026	Inspection Date	15-04-2026	3:00 PM
					Time of Inspection
					9:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING					
APPROVAL FOR CONSTRUCTION:					
ACCEPTED ☒		ACCEPTED WITH COMMENTS ☐		REJECTED ☐	
GENERAL COMMENTS :					
_____ _____ _____ _____					
ISSUED BY	Name		Signature		Date
OWNER	<i>Youssef Nour</i>		<i>[Signature]</i>		15-4-2026


 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特阿拉伯II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-HRSG11-RFI-MX-IC-000002				ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-HRSG11-RFI-CEEC-IC-	000808	Rev	01	ITP Clause Ref.	2.8			
Owner	Wahat Al Wusta Energy Company				EPC	CEEC			
SubContractor	MINIMAX				DWG No.	WQA2-10-SGY-SDA-MXFS-10845/10846			
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection Request For cable installation (Smoke detector, combination horn gas release, manual abort button, manual release button, output module, limit switch & pressure switch) at HRSG11 LV E House & unit control system as per attached marked drawings								
Inspection Location	HRSG11				Discipline	I&C			
Schedule	Submission Date	12/04/2026	Inspection Date	13/04/2026	Time of request	11:00 AM	Time of Inspection	09:00:AM	
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner			
	H	H		W		W			
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
Previous Inspection Record Available					YES ☐ NO ☒				
EPC Contractor	Contractor's Representative	Name		Signature		Date			
	Subcontractor	M. Rais				12/04/2026			
	EPC Construction	Yao han Tao				12/04/2026			
	EPC QA/QC	IRFAN				12/04/2026			
Schedule	Submission Date	12/04/2026	Inspection Date	13/04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
_____ _____ _____ _____									
ISSUED BY	Name		Signature		Date				
OWNER	A OIL IOBAC				13/04/2026				

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)			 中国能建沙特阿拉伯II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA		
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01		
IN RFI No.	WQA2-HRSG12-RFI-MX-IC-000002			ITP No.	WQA2-00-YY_-ONH-CEEC-00001		
EX RFI No.	WQA2-HRSG12-RFI-CEEC-IC-000912	Rev	01	ITP Clause Ref.	2.8		
Owner	Wahat Al Wusta Energy Company			EPC	CEEC		
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10857/10856		
DESCRIPTION OF INSPECTION							
Inspection Request For	Inspection Request For cable installation (Smoke detector, combination horn gas release, manual abort button, manual release button, output module, limit switch & pressure switch) at HRSG12 LV E House & unit control system as per attached marked drawings						
Inspection Location	HRSG12			Discipline	I&C		
Schedule	Submission Date	23/04/2026	Inspection Date	25/04/2026	Time of request	11:00 AM	
					Time of Inspection	09:00:AM	
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner	
	H	H		W		W	
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION:							
ACCEPTED		☒		ACCEPTED WITH COMMENTS		☐	
				REJECTED		☐	
GENERAL COMMENTS :							
Previous Inspection Record Available				YES ☐ NO ☒			
EPC Contractor	Contractor's Representative	Name		Signature		Date	
	Subcontractor	M. Rais				23/04/2026	
	EPC Construction	Sun Bin				23/04/2026	
	EPC QA/QC	IRFAN				23/04/2026	
Schedule	Submission Date	23/04/2026	Inspection Date	25/04/2026	Time of request	11:00 AM	
					Time of Inspection	10:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION:							
ACCEPTED		☒		ACCEPTED WITH COMMENTS		☐	
				REJECTED		☐	
GENERAL COMMENTS :							
ISSUED BY	Name		Signature		Date		
OWNER	AOLC IGBAL				25/06/2026		

 شركة واجهة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)		 中国能建沙特阿拉伯11燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA				
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-HRSG12-RFI-MX-IC-000005			ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-HRSG12-RFI-CEEC-IC-000915	Rev	01	ITP Clause Ref.	2.1			
Owner	Wahat Al Wusta Energy Company			EPC	CEEC			
SubContractor	MINIMAX			DWG No.	WQA2-10-SGY-SDA-MXFS-10857/10856			
DESCRIPTION OF INSPECTION								
Inspection Request For	Inspection Request For Fire and gas alarm panles & junction box & grounding check (module box Termination Tag No:12SGY11GA304,12SGY11GA303,12SGY11GA302,12SGY11GA301) at HRSG12 LV E House & unit control system as per attached marked drawings							
Inspection Location	HRSG12			Discipline	I&C			
Schedule	Submission Date	23 /04/2026	Inspection Date	25 /04/2026	Time of request	11:00 AM	Time of Inspection	09:00-AM
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner		
	H	H		W		W		
RESULT OF INTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
Previous Inspection Record Available				YES ☐ NO ☒				
EPC Contractor	Contractor's Representative	Name		Signature		Date		
	Subcontractor	M. Rais				23 /04/2026		
	EPC Construction					23 /04/2026		
	EPC QA/QC	IRFAN				23 /04/2026		
Schedule	Submission Date	23 /04/2026	Inspection Date	25 /04/2026	Time of request	11:00 AM	Time of Inspection	10:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING								
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐								
GENERAL COMMENTS :								
ISSUED BY	Name		Signature		Date			
OWNER	AOK 10BM				25/04/2026			



 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能源沙特阿拉伯II 燃料项目联营体项目 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-COMN-RFI-MX-IC-CPL-000006				ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-COMN-RFI-CEEC-IC-CPL-000006	Rev	01		ITP Clause Ref.				
Owner	Wahat Al Wusta Energy Company				EPC	CEEC			
SubContractor	MINIMAX				Top No.	WQA2-TOP-BOP-COMN-00-SGY01			
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection request for punch closing against master punch list no(4258) as per attached master punch list.								
Inspection Location	Fuel Gas System E-House				Discipline	I&C			
Schedule	Submission Date	25/04/2026	Inspection Date	26/04/2026	Time of request	8:00 AM	Time of Inspection	11:59 AM	
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner			
	H	H		W		W			
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
Previous Inspection Record Available									
YES ☐ NO ☒									
EPC Contractor	Contractor's Representative	Name		Signature		Date			
	Subcontractor	Muhammad Rais				25 /04/2026			
	EPC Construction	Yao Hantao				25 /04/2026			
	EPC QA/QC	M IRFAN				25 /04/2026			
Schedule	Submission Date	25 /04/2026	Inspection Date	26/04/2026	Time of request	8:00 AM	Time of Inspection	11:59 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐									
GENERAL COMMENTS :									
_____ _____ _____ _____									
ISSUED BY	Name		Signature		Date				
OWNER	ADIL IBRAHIM				05/07/2026				


 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特阿拉伯II燃煤项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-FFC-RFI-MX-10-CPL-000001				ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-FFC-RFI-CEEC-IC-CPL-000007	Rev	01		ITP Clause Ref.				
Owner	Wahat Al Wusta Energy Company				EPC	CEEC			
SubContractor	MINIMAX				Top No.	WQA2-TOP-BOP-COMN-00-BF05			
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection request for punch closing against master punch list no(3942,3953) as per attached master punch list.								
Inspection Location	Fin Fan Cooler MV/LV ROOM				Discipline	I&C			
Schedule	Submission Date	25/04/2026	Inspection Date	26/04/2026	Time of request	8:00 AM	Time of Inspection	11:59 AM	
Action code from the ITP		Subcontractor	EPC Construction	EPC QA/QC		Owner			
		H	H	W		W			
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED		☐	
GENERAL COMMENTS :									
Previous Inspection Record Available					YES ☐ NO ☐				
EPC Contractor		Contractor's Representative	Name	Signature		Date			
		Subcontractor	Muhammad Rais			25/04/2026			
		EPC Construction	Yao Hantao			25/04/2026			
		EPC QA/QC	M IRFAN			25/04/2026			
Schedule	Submission Date	25/04/2026	Inspection Date	26/04/2026	Time of request	8:00 AM	Time of Inspection	11:59 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED		☐	
GENERAL COMMENTS :									
_____ _____ _____ _____									
ISSUED BY	Name			Signature			Date		
OWNER	ADIL IORAL						05/04/2026		

 شركة واحة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-WTP-RFI-MX-IC-CPL-000003				ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-WTP-RFI-CEEC-IC-CPL-000008	Rev	01		ITP Clause Ref.				
Owner	Wahat Al Wusta Energy Company				EPC	CEEC			
SubContractor	MINIMAX				Top No.	WQA2-TOP-BOP-COMN-00-PLC02			
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection request for punch closing against master punch list no(2789,2793) as per attached master punch list.								
Inspection Location	Water Treatment Plant-PLC SYSTEM				Discipline	I&C			
Schedule	Submission Date	25 /04 /2026	Inspection Date	26 /04/2026	Time of request	8:00 AM	Time of Inspection	11:59 AM	
Action code from the ITP		Subcontractor	EPC Construction	EPC QA/QC		Owner			
		H	H	W		W			
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED		☒		ACCEPTED WITH COMMENTS		☐		REJECTED ☐	
GENERAL COMMENTS :									
Previous Inspection Record Available					YES ☐ NO ☐				
EPC Contractor		Contractor's Representative	Name	Signature	Date				
		Subcontractor	Muhammad Rais		25 /04/2026				
		EPC Construction	Yao Hantao		25 /04/2026				
		EPC QA/QC	M IRFAN		25 /04/2026				
Schedule	Submission Date	25 /04/2026	Inspection Date	26/04/2026	Time of request	8:00 AM	Time of Inspection	11:59 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED		☒		ACCEPTED WITH COMMENTS		☐		REJECTED ☐	
GENERAL COMMENTS :									
ISSUED BY	Name			Signature			Date		
OWNER	ADIL IOBAL						05/03/2026		

 شركة واحدة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特阿拉伯II 燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA			
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01			
IN RFI No.	WQA2-WTP-RFI-MX-IC-CPL-000004				ITP No.	WQA2-00-YY_-ONH-CEEC-00001			
EX RFI No.	WQA2-WTP-RFI-CEEC-IC-CPL-	000009	Rev	01	ITP Clause Ref.				
Owner	Wahat Al Wusta Energy Company				EPC	CEEC			
SubContractor	MINIMAX				Top No.	WQA2-TOP-BOP-COMN-00-BF02			
DESCRIPTION OF INSPECTION									
Inspection Request For	Inspection request for punch closing against master punch list no(2476,2477) as per attached master punch list.								
Inspection Location	Water Treatment Plant-MV/LV ROOM				Discipline	I&C			
Schedule	Submission Date	25/04/2026	Inspection Date	26/04/2026	Time of request	8:00 AM	Time of Inspection	11:59 AM	
Action code from the ITP		Subcontractor	EPC Construction	EPC QA/QC	Owner				
		H	H	W	W				
RESULT OF INTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED		☒		ACCEPTED WITH COMMENTS		☐		REJECTED ☐	
GENERAL COMMENTS :									
Previous Inspection Record Available					YES ☐ NO ☒				
EPC Contractor		Contractor's Representative	Name	Signature	Date				
		Subcontractor	Muhammad Rais		25 /04/2026				
		EPC Construction	Yao Hantao		25 /04/2026				
		EPC QA/QC	M IRFAN		25 /04/2026				
Schedule	Submission Date	25/04/2026	Inspection Date	26/04/2026	Time of request	8:00 AM	Time of Inspection	11:59 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING									
APPROVAL FOR CONSTRUCTION:									
ACCEPTED		☒		ACCEPTED WITH COMMENTS		☐		REJECTED ☐	
GENERAL COMMENTS :									
_____ _____ _____ _____									
ISSUED BY	Name		Signature		Date				
OWNER	ADIL 108M				05/03/2026				

 شركة واحدة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)			 中国能建沙特阿拉伯II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA		
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-WTP-RFI-MX-ME-000005				ITP No.	WQA2-00-YM_-ONH-CEEC-00027	
EX RFI No.	WQA2-WTP-RFI-CEEC-ME-004723	Rev	01		ITP Clause Ref.		
Owner	Wahat Al Wusta Energy Company				EPC	CEEC	
SubContractor	MINIMAX				DWG No.	WQA2-00-SGE-SDA-MXFS-10218/10219	
DESCRIPTION OF INSPECTION							
Inspection Request For	Inspection Request for test package review for water sprinkler system as per attached highlighted drawing @ water treatment plant/building.						
Inspection Location	Water Treatment Plant/Building				Dicipline	Mechanical	
Schedule	Submission Date	19-04-2026	Inspection Date	20-04-2026	3:00 PM	Time of Inspection	10:00 AM
Action code from the ITP	Subcontractor		EPC Construction		EPC QA/QC		Owner
	H		H		W		W
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
Previous Inspection Record Available				YES ☐ NO ☒			
EPC Contractor	Contractor's Representative		Name		Signature		Date
	Subcontractor		MOHAMMAH IMRAN		M. Imran		19-04-2026
	EPC Construction		SUN BIN		Sun Bin		19-04-2026
	EPC QA/QC		FAHEEM		F. Faheem		19-04-2026
Schedule	Submission Date	19-04-2026	Inspection Date	20-04-2026	3:00 PM	Time of Inspection	9:00 AM
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
For Review							
ISSUED BY	Name		Signature		Date		
OWNER	Youssef		[Signature]		29-4-2026		

 شركة واجة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特阿拉伯II 燃机项目联营体项目 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name		THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT			Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.		WQA2-WTP-RFI-MX-ME-000006			ITP No.	WQA2-00-YM_-ONH-CEEC-00027	
EX RFI No.		WQA2-WTP-RFI-CEEC-ME- 004745	Rev	01	ITP Clause Ref.	6.1	
Owner		Wahat Al Wusta Energy Company			EPC	CEEC	
SubContractor		MINIMAX			DWG No.	WQA2-00-SGE-SDA-MXFS-10512/10511	
DESCRIPTION OF INSPECTION							
Inspection Request For		Inspection Request for Mechanical Clearance & Test pack Review for Fire Network Hydrant System as per attached highlighted drawing @ water treatment plant/building.					
Inspection Location		Water Treatment Plant/Building			Dicipline	Mechanical	
Schedule	Submission Date	21-04-2026	Inspection Date	22-04-2026	3:00 PM	Time of Inspection	10:00 AM
Action code from the ITP		Subcontractor	EPC Construction	EPC QA/QC		Owner	
		H	H	H		W/R	
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION:							
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED	
GENERAL COMMENTS :							
Previous Inspection Record Available				YES ☐ NO ☒			
EPC Contractor		Contractor's Representative	Name	Signature		Date	
		Subcontractor	MOHAMMAH IMRAN			21-04-2021	
		EPC Construction	SUN BIN			21-04-2021	
		EPC QA/QC	FAHEEM			21-04-26	
Schedule		Submission Date	21-04-2026	Inspection Date	22-04-2026	3:00 PM	Time of Inspection
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION:							
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED	
GENERAL COMMENTS :							
For Review							
ISSUED BY		Name		Signature		Date	
OWNER		Youssef				29-4-2-26	

 شركة واحدة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-WTP-RFI-MX-ME-000007				ITP No.	WQA2-00-YM_-ONH-CEEC-00024	
EX RFI No.	WQA2-WTP-RFI-CEEC-ME-004834	Rev	01	ITP Clause Ref.	6.3		
Owner	Wahat Al Wusta Energy Company				EPC	CEEC	
SubContractor	MINIMAX				DWG No.	WQA2-00-SGE-SDA-MXFS-10512/10511	
DESCRIPTION OF INSPECTION							
Inspection Request For	Inspection Request of Pressure Test for Fire Network Hydrant System as per attached highlighted drawing @ water treatment plant/building.						
Inspection Location	Water Treatment Plant/Building			Dicipline	Mechanical		
Schedule	Submission Date	25-04-2026	Inspection Date	26-04-2026	3:00 PM	Time of Inspection 10:00 AM	
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner	
	H	H		H		H	
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION:							
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED ☐	
GENERAL COMMENTS :							
Previous Inspection Record Available			YES ☐ NO ☒				
EPC Contractor	Contractor's Representative	Name		Signature		Date	
	Subcontractor	MOHAMMAH IMRAN				25-04-2026	
	EPC Construction	SUN BIN				25-04-2026	
	EPC QA/QC	FAHEEM				25-04-26	
Schedule	Submission Date	25-04-2026	Inspection Date	26-04-2026	3:00 PM	Time of Inspection 9:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION:							
ACCEPTED		☒	ACCEPTED WITH COMMENTS		☐	REJECTED ☐	
GENERAL COMMENTS :							
ISSUED BY	Name		Signature		Date		
OWNER	Youssef Nade				26-4-2026		

 شركة واجهة الوسطى للطاقة WAHAT AL WUSTA ENERGY COMPANY		REQUEST FOR INSPECTION (RFI)				 中国能建沙特西姆II燃机项目联营体项目部 CEEC EPC JV OF QASSIM 2 PROJECT-KSA	
Project Name	THE QASSIM-2 1980MW CCGT INDEPENDENT POWER PROJECT				Format No.	WQA2-00-YF_-QPG-CEEC-00002-1, Rev 01	
IN RFI No.	WQA2-WTP-RFI-MX-ME-000008				ITP No.	WQA2-00-YM_-ONH-CEEC-00027	
EX RFI No.	WQA2-WTP-RFI-CEEC-ME-004875	Rev	01	ITP Clause Ref.	3.1		
Owner	Wahat Al Wusta Energy Company				EPC	CEEC	
SubContractor	MINIMAX				DWG No.	WQA2-00-SGE-SDA-MXFS-10218/10219	
DESCRIPTION OF INSPECTION							
Inspection Request For	Inspection Request of Hydrostatic pressure test for water sprinkler system as per attached highlighted drawing @ water treatment plant/building.						
Inspection Location	Water Treatment Plant/Building			Dicipline	Mechanical		
Schedule	Submission Date	27-04-2026	Inspection Date	28-04-2026	3:00 PM	Time of Inspection 10:00 AM	
Action code from the ITP	Subcontractor	EPC Construction		EPC QA/QC		Owner	
	H	H		W		W	
RESULT OF INTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
Previous Inspection Record Available				YES ☐ NO ☒			
EPC Contractor	Contractor's Representative	Name		Signature		Date	
	Subcontractor	MOHAMMAH IMRAN		H. ghu		27-04-2026	
	EPC Construction	SUN BIN		Sun Bin		27-04-2026	
	EPC QA/QC	FAHEEM		Fah		27-04-2026	
Schedule	Submission Date	27-04-2026	Inspection Date	28-04-2026	3:00 PM	Time of Inspection 9:00 AM	
RESULT OF EXTERNAL INSPECTION AND TESTING							
APPROVAL FOR CONSTRUCTION: ACCEPTED ☒ ACCEPTED WITH COMMENTS ☐ REJECTED ☐							
GENERAL COMMENTS :							
For Review							
ISSUED BY	Name		Signature		Date		
OWNER	Youssef				29-4-2026		