

中国能建沙特凯西姆II 燃机项目联营体项目部

CEEC EPC JV OF QASSIM 2 PROJECT-KSA


资金支付审批表Payment Form

项目编号 NO	No.:SAQ2-FWHT-2026-002-ZF001		
分包单位 Subcontractor	ARKAL CONSULTING ENGINEERING EST.		
项目名称 Project Name	中国能建沙特凯西姆II 燃机项目	有无资金计划 Fund Plan	有
合同编号 Contract Number	SAQ2-FWHT-2026-002		
合同名称 Contract Name	Subcontract For Licensing New Facility Construction		
收款公司 Subcontractor Into	账户名称 Payee Name	ARKAL CONSULTING ENGINEERING EST.	
	开户银行 Bank Name	AL-RAJHI BANK	
	银行账号 Bank Account	IBAN:SA0280000547608011112224	
合同总额 Subcontract Amount	430,000.00	截止上期已支付 Already Paid	0.00
本次申请支付金额 Now Apply To Pay	215,000.00	币种 Currency	沙特里亚尔
累计支付金额 Accumulated Payment	215,000.00	累计支付进度 Schedule	50%
金额(大写) Amount(Capital): Two Hundred Fifteen Thousand Saudi Riyals Only 贰拾壹万伍仟沙特里亚尔整			
合同结算及支付情况描述Description: 1.Total Price Including VAT SAR 430,000 (covers all costs incurred for obtaining this permit) 2.First Payment: 50% charge = 215,000 after signing the Contract 3.Final Payment: 50% charge =215,000 after the license release			
业务发起人Maker:		日期Date: 2026.8.9	
业务部门负责人Department Manager:		日期Date: 2026.08.09	
业务部门分管领导Deputy Project Director:		日期Date: 2026.08.09	
财务审核 Financial:		日期Date: 2026.08.09	
财务部门负责人 Finance Manager:		日期Date: 2026.08.09	
项目经理Project Manager:		日期Date: 2026.8.11	

Payment of Agreement For Licensing New Facility Construction

2026/8/9

No.:SAQ2-FWHT-2026-002-ZF001

Contractor 承包方 (银行账户名称):		ARKAL CONSULTING ENGINEERING EST.		Bank 银行: AL-RAJHI BANK		Bank account 银行账号: IBAN:SA0280000547608011112224		Swift Code: RJHSARIXXX			
Contract Name 合同名称:		Subcontract For Licensing New Facility Construction						Notification: 编制说明: No.1 payment: 合同第1次支付: The total amount of the contract excluding tax is 373913.04 SAR, this progress payment excludes VAT in the amount of 186956.52 SAR and the amount including VAT is paid in the amount of 215000 SAR. 合同不含税总额 373913.04 SAR, 本次支付进度款不含增值税额 186956.52 SAR, 支付含增值税金额 215000 SAR。			
Contract No. 合同编号:		SAQ2-FWHT-2026-002		Contract Value 合同金额		SAR 430,000.00					
Item 项目名称		To Previous Period (SAR) 上期累计		%		This Period (SAR) 本期金额				To Date (SAR) 本月累计	
I. Advance Payment 工程预付款 (含税)						215,000.00		215,000.00		50%	
II. Progress Payment 完成产值											
III. Deducted Items 扣款明细											
1. Workers' salary payment 人工代付											
2. Material requisition 材料领用											
3. Mechanical equipment rental 机械租赁											
4. Performance Evaluation and Rewards/Penalties 考核奖惩											
5. Others 其他											
IV. Settlement Output Value 结算产值 (含税)											
1. Defect liability security 质量保证金											
2. Workers salary security 工薪保证金											
3. Progress security 结算保留金											
V. Net Payment 实付款						215000.00		215000.00		50%	
The Subcontractor Representative 分包方代表:								Deputy Project Director 副经理		2026.08.09	
								Project Director 项目经理		2026.8.11	

八、收费标准:

Total service fee (including tax): 430,000 Saudi Riyals, The details and the payment are as follows:

服务费用 (含税) 合计: 肆拾叁万沙特里亚尔。明细如下:

Site Works	1-1	Achieve & Provide Land Surveying for Project Site
	1-2	Prepare & Provide Soil Testing Report for Project Site
licensing & insurance	2-1	Extract Building Permit from BALADY for project that will be established in the Qassim region - Saudi Arabia- (With 3 years Validity Limit).
	2-2	The Consultant shall undertake the costs of Building Permit Extraction from BALADY website. & the fees for a 10-year INSURANCE Warranty policy Extraction for the New Buildings.
Total Price Including VAT		SAR 430,000 (covers all costs incurred for obtaining this permit)
First Payment		50% charge = 215,000 after signing the Contract
Final Payment		50% charge = 215,000 after the license release
All Charge Price Including VAT		

The Consultant is obliged to inform The Client of key information such as the issuance time and amount before issuing the value-added tax invoice. Based on this, The Client can make payment plans and provide feedback to The Consultant. The Client shall make payment within 15 working days after receiving the complete invoice, tax invoice, and other necessary payment documents submitted by The Consultant.

服务商在开具增值税税票前, 有义务告知客户开具时间及开具金额等关键信息, 以此客户可依据此做出付款计划安排, 并反馈给服务商意见, 客户在收到服务商提交的完整发票、税票及其他可能需要的支付文件后, 于15个工作日内支付款项。

1. The designated receiving account of The Consultant / 服务商指定收款账户:

Account Name / 账户名: **ARKAL CONSULTING ENGINEERING EST.**

Opening Bank / 开户行: AL-RAJHI BANK

Account / 账号: **ARKAL CONSULTING ENGINEERING**

IBAN: SA0280000547608011112224

9.Termination of Agreement:协议终止:

فاتورة ضريبية TAX Invoice



مكتب اركال للاستشارات الهندسية

الرقم الضريبي : 300040197500003

هاتف : +9660163691169

3006 طريق الملك فهد حي المرقب بريدة القصيم
بريده القصيم



رقم الفاتورة
Invoice NO
02024
تاريخ الفاتورة
Invoice Date
09/08/2026

Chaina Energy International Group
Company Limited

العميل
Client

شركة تشاينا إنيرجي إنترناشيونال جروب كومباني
ليميتد

الرقم الضريبي: 311502140100003

سجل تجاري / رقم موحد: 7032115656

0500765830

7421 KING FAHD BRANCH, 3143 ALOLAYA,
12212 RIYADH, KINGDOM OF SAUDI ARABIA

7421, الملك فهد الفرعي , 3143 حي العليا , 12212 الرياض , المملكة
العربية السعودية
RHOB7421

المجموع مع الضريبة Total With VAT	قيمة الضريبة VAT Amount	نسبة الضريبة VAT 15%	الكمية Qty	السعر Price	الوصف Description	البند Item
215,000	28,043.48	15%	1	186,956.521	First Payment(50%) of Licensing New Facility Construction SAQ2-GCHT-2026-002 الدفعة الأولى (٥٠٪) من ترخيص منشأة جديدة SAQ2-GCHT-2026-002	تراخيص

الإجمالي قبل الضريبة
Total Before VAT
186,956.52

القيمة المضافة (15%)
28,043.48

الإجمالي بعد الضريبة
Total After VAT
215,000

مدفوع
Paid
0.00

الرصيد المستحق
Due Amount
215,000