



中国能建沙特凯西姆 II 燃机项目联营体项目部
CEEC EPC JV OF QASSIM 2 PROJECT-KSA

修改码：0

总包项目支付申请单

支付单号：XNZSAF00562-ZF-P-0259

项目名称 中国能建沙特凯西姆 II 燃机项目 项目编号 XNZSAF00562

合同类别	采购	合同编号	KZ-2024-02-WZ-021-D-003
合同名称	Qassim 2 钢筋材料订单3 (Tameer Steel Factory Co. Ltd)		
收款单位	单位名称：	Tameer Steel Factory Co. Ltd	
	账户名称：	Tameer Steel Factory Co. Ltd	
	开户银行：	The Saudi Awwal Bank	
	银行账号：	SA5845000000262308919001	
合同总额(元)	29,994,850.00	已支付(元)	10,225,003.60
申请支付金额	211,830.00	币种	SAR
项目累计垫支金额	0.00	预提税率	
预提税金额(原币)	0.00	不含预提税支付金额(原币)	211830
垫支原因			
支付方式：厂家提供形式发票后支付100%货款，货款完成支付后提供正式发票。			
已收到请款资料，本期申请支付第三十二批钢筋提货款211,830 SAR，由在岸沙分公司账户支付。			
发起人(签署)： 邓映金 日期： 2026-06-02			
同意			
发起部门岗位经理(签署)：李玲 日期： 2026-06-04			
其他岗位经理(签署)：			
宗纪州：同意, 2026-06-04			
支付预付款。收到报审表及发票，金额分别为 211,830.00 SAR 211,830.00 SAR , 同意支付 211,830.00 SAR。			
财务专责(签署)： 曹阳 日期： 2026-06-04			
同意			
财务经理(签署)： 王勋 日期： 2026-06-04			

张建涛:同意, 2026-06-06

日期: 2026-06-07

日期:

财务部负责人 郑敏 日期： 2026-06-08
(签署):

总会计师(签署): _____ 日期: _____

董事长(签署): _____ 日期: _____



F-SAL-03
ISSUE NO.01
Ref no: 032

VAT No: 300330663200003

TSL: Straight rebar

Proforma Invoice # 669 /2026

Messrs: CHINA ENERGY INTERNATIONAL GROUP
COMPANY LIMITED

Date: 01/06/2026

Greetings,

With reference to your query, dated 01/ 06 / 2026 kindly find below our best price for the supply of Rebar of different sizes as follows:

DESCRIPTION	Quantities Ton	Price SR/ Ton Straight Bar	Grant Total
DEFORMED STEEL DEFORMED REBAR 10MM X 12MTR	60	3070	184,200.00
TOTAL (BEFORE VAT)			184,200.00
VAT@15%			27,630.00
GRANT TOTAL (AFTER VAT)	60		211,830.00

Notes:-

1-Payment Terms: 100% Cash in Advance**2-Delivery:** Delivered**3-Validity:** Two Days.**4-Material Delivery:** is subject to the availability of material.

5-Pricing & Delivery: Any price change by market forces announced on or subsequent to the date of this Document will cause the price quoted above, to be changed accordingly for the undelivered quantities.

6-Other Notes: all banking charges are in applicant's account, including advising bank charges, issuing bank, discounting charges negotiating charges and swift charges.

Any Material damages /Missing should be informed us within 48 hours otherwise it will consider as material acceptance without any defects. After acceptance TAMEER will not be responsible for any defects

7-Bank details: -

Bank name : Arab National Bank

IBAN: SA6830400108095200900015

Hoping that our offer meets your approval, we look forward to your confirmation at the earliest.

Best Regards,

Sales Dept.

Mohamed Ashif

Supervisor : Sales & Marketing

Tameer Steel



Noted By:

Eng. Amer Abuhantash

General Manger Sales &

Marketing

Tameer Steel

采购订单
Purchase Order

(To): TAMEER STEEL FACTORY CO.LTD

PO No.:032

序号 No.	名称 Item Name	规格型号 Spec.and model	材质 material	技术要求 Technical requirements	数量 Qty.	单位 Unit.	单价 Unit price	总价 Total Price	交货期 Delivery time
1	Steel reinforcement	REBAR,10MM,12M GRADE 60	Carbon steel	ASTM A615M, grade 60.	60	T	3,070.00	184,200.00	
	Sub Total							184,200.00	
	15%VAT							27,630.00	
	Total (Include VAT)				60	T		211,830.00	

1.Payment term: 100% advance payment by proforma invoice. VAT commercial invoice to be provided after payment transfer.

支付方式: 厂家提供形式发票后支付 100%货款, 货款完成支付后厂家提供正式发票。

2.Delivery time: 5 days after payment.

送货时间: 付款后 3 天内送到。

3.phone number of contact (Receipt of steels) : 0597141984 (Umar Asad)

接货人电话: 0597141984 (Umar Asad)

4.The information of the Seller and the Buyer:

TAMEER STEEL FACTORY CO.LTD

Bank: The Saudi Awwal Bank

Account No: SA5845000000262308919004



China Energy International Group Company Limited

VAT Registration No: 311502140100003



中国能建沙特凯西姆II燃机项目材料采购计划申请单
THE QASSIM2 1980MW CCGT INDEPENDENT POWER PROJECT MATERIAL REQUEST FORM

zhong hongyu
张红宇

部门名称
Department

工程部

(中铁九局)

作业名称 Application
Description

主机岛、BOP区域硬化地面钢筋采购

计划单号
Application Number: GCTJ-345

紧急程度:
urgency

一般
General

中等
Medium

紧急
urgent

序号SN.	材料名称 Material Description	型号规格 Specifications	材质 Material quality	质量标准 Standards	基本单位 Unit	计划数量 Qty of Plan	图纸号Drawing No.	需求日期 Date to Site	备注 Remark
1	Steel reinforcement	10MM,12M length fyk=420N/mm ²	Carbon steel	ASTM A615M, grade 60.	T	60.00	WQA2-00-UZ -CDF- GEDI-00900	2026/5/30	
2									
3									
4									
5									

原合同归属:
1.总包: ☒
2.分包: ☐ 分包商名称:
需总包采购原因:
成本归集及扣除方式:
费用由总包承担

项目经理/日期:
Project Manager/Date

彭其阔

分管工程项目副经理/日期:
Deputy Project Manager/Date

分管采购项目副经理/日期:
Deputy Project Manager/Date

张海涛

采购管理部经理/日期:
Procurement Manager/Date

设计管理部/日期:
Engineering Manager/Date

王峰

工程管理部经理/日期:
Construction Manager/Date

计划合同部经理/日期:
Contract Manager/Date

新

专业工程师/日期:
Engineer/Date

梁志斌

合同编号	合同名称	分包单位	第一个订单暂定总额（SAR） —不含税控制价+15%VAT	第二个订单暂定总额（SAR） —不含税控制价+15%VAT	第三个订单暂定总额（SAR） —不含税控制价+15%VAT	支付方式						
KZ-2024-02-WZ-021-D-001 KZ-2024-02-WZ-021-D-002 KZ-2024-02-WZ-021-D-003	Qassim 2项目 钢筋订单	Tameer Steel Factory Co. Ltd	5,191,838.00	5,187,529.00	15,700,000.00	分批下单，款到发货	在岸					

支付情况明细表														
序号	期数	第一期	第二期	第三期	第四期	第五期	第六期	第七期	第八期	第九期	第十期	第十一期	第十二期	第十三期
	时间段	第五批 (570t)	第十四批 (2010t)	第十六批 (1290t)	第十八批 (420t)	第二十二批 (480t)	第二十三批 (690t)	第二十五批 (120t)	第二十六批 (180t)	第二十七批 (30t)	第二十八批 (60t)	第二十九批 (60t)	第三十一批 (158t)	第三十三批 (60t)
1	订货金额（不含税）	1,328,100.00	4,416,950.00	2,742,880.00	871,350.00	981,400.00	1,395,000.00	254,400.00	401,400.00	65,700.00	137,400.00	154,680.00	462,480.00	184,200.00
2	VAT税额（15%）	199,215.00	662,542.50	411,432.00	130,702.50	147,210.00	209,250.00	38,160.00	60,210.00	9,855.00	20,610.00	23,202.00	69,372.00	27,630.00
3	订货金额（含税）	1,527,315.00	5,079,492.50	3,154,312.00	1,002,052.50	1,128,610.00	1,604,250.00	292,560.00	461,610.00	75,555.00	158,010.00	177,882.00	531,852.00	211,830.00
4	应扣款项													
5	本期实际支付	1,527,315.00	5,079,492.50	3,154,312.00	1,002,052.50	1,128,610.00	1,604,250.00	292,560.00	461,610.00	75,555.00	158,010.00	177,882.00	531,852.00	211,830.00
6	支付比例（%）	29.42%	97.92%	60.76%	6.38%	7.19%	10.22%	1.86%	2.94%	0.48%	1.01%	1.13%	3.39%	1.35%
7	累计已付金额	1,527,315.00	5,079,492.50	4,681,627.00	1,002,052.50	2,130,662.50	3,734,912.50	4,027,472.50	4,489,082.50	4,564,637.50	4,722,647.50	4,900,529.50	5,432,381.50	5,644,211.50
8	累计已付（%）	29.42%	97.92%	90.17%	6.38%	13.57%	23.79%	25.65%	28.59%	29.07%	30.08%	31.21%	34.60%	35.95%
	备注	在第一个订单下走申请	在第二个订单下走申请	在第一个订单下走申请	在第三个订单下走申请	在第三个订单下走申请	在第三个订单下走申请	在第三个订单下走申请	在第三个订单下走申请	在第三个订单下走申请	在第三个订单下走申请	在第三个订单下走申请	在第三个订单下走申请	本期请款 在第三个订单下走申请

本期申请支付第三十二批钢筋提货款211,830 SAR，由在岸沙分公司账户支付。